Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	COAL			6,400.00			
Indicative	Plant Project Phase III	SMC Consolidated Power Corporation	Brgy. Lamao, Limay, Bataan	600	MARKETING OF GENERATING CAPACITIES: On-going electric power supply contract negotiation with prospective off-takers (DUs) PERMITS AND OTHER REGULATORY REQUIREMENTS: Final review and drafting of ECC was done last 16 August 2013 and expected to receive by end of August 2013 Submitted System Impact Study last 12 July 2013, review of the report is still on-going Requirements for BOI will be submitted once ECC is release; Expected submission on 1st week of September 2013 Agreement for the use of the land was entered between SMC Consolidated Power Corp and leasehold rights holder On-going securing of other permits and other regulatory requirements; SEC issued last 19 August 2011 Land acquisition completed Site Development Target: 1) Handover of site for Unit 1 & 2 is December 2015 Transmission Target: New extra high voltage TL and SS should be ready by November 2016 GROUNDBREAKING SCHEDULES: 3rd Week of September 2013 FINANCING ARRANGEMENTS:	Unit 1 - October 2016 Unit II - March 2017	Unit 1 - December 2016 Unit II - May 2017 (Target Testing & Commissioning)
Indicative		Lucidum Energy, Inc.	Silanguin Bay, Zambales	300	FEASIBILITY STUDY: Completed Pacifictech Solutions has completed Feasibility Study as of November 2014 ARRANGEMENT FOR SECURING THE REQUIRED LAND: Lucidum have decided to purchase the land rather than to lease Additional land area has been decided upon to be leased as right of way for the conveyor belt from the port PERMITS AND OTHER REGULATORY REQUIREMENTS: Initial talks between Lucidum and respective DUs, large scale power consumers and cooperatives have been initiated Several structures are being considered to comply with the PPA or commercial guarantees Several structures are being considered to comply with the PPA or commercial guarantees Complete corporate documentation for SEC and DOE Endorsement for SEC has been complied On-going processing of other regulatory requirements LGU permits, among others Approval for the grid impact study has been obtained from the DOE to be submitted to NGCP On-going processing of ECC requirements FINANCING ARRANGEMENTS: Financing arrangements are currently negotiating with two lenders and they're waiting for the completion of the feasibility study for their validation	June 2017 (will be available upon completion of feasibility study and the assessments of the financing companies involved);	June 2017 (Target Testing & Commissioning)(will be available upon completion of feasibility study and the assessments of the financing companies involved)

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Indicative	Plant Project Phase II		Brgy. Lamao, Limay, Bataan	300	FEASIBILITY STUDY: Completed ARRANGEMENT FOR SECURING THE REQUIRED LAND: • Acquisition Completed MARKETING OF GENERATING CAPACITIES: • On-going electric power supply contract negotiation with prospective off-takers (DUs) PERMITS AND OTHER REGULATORY REQUIREMENTS: • Final review and drafting of ECC was done last 16 August 2013 and expected to receive by end of August 2013; • Submitted System Impact Study last 12 July 2013, review of the report is still on-going; • Requirements for BOI will be submitted once ECC is release; Expected submission on 1st week of September 2013; • Agreement for the use of the land was entered between SMC Consolidated Power Corp and leasehold rights holder • On-going securing of other permits and other regulatory requirements • SEC issued last 19 August 2011; Site Development Target: GROUNDBREAKING SCHEDULES: • 3rd Week of September 2013	Unit 1 - February 2017 Unit II - 2017	Unit 1 - July 2017 Unit II - 2017 (Target Testing & Commissioning)
Indicative	2 X 150 MW	Southwest Luzon Power Generation Corporation (Project Company)	Brgy. San Rafael, Calaca, Batangas	300	ARRANGEMENT FOR SECURING THE REQUIRED LAND: • Property is currently under Land Lease Agreement (LLA) between Sem-Calaca Power Corporation (SCPC) with PSALM MARKETING OF GENERATING CAPACITIES: • On-going negotiations with prospective off-takes (DUs and those currently with PSAs and contestable market under Open Access Regime PERMITS AND OTHER REGULATORY REQUIREMENTS: • SEC Registration - Aug 2011 • ECC application approved 21 Oct. 2011 • Issued COE for BOI on 11 March 2013 under the name of SLPGC • ECC application approved 21 Oct. 2011 • On-going securing other necessary permits FINANCING ARRANGEMENTS: • On-going financing negotiations with prospective banks • Project cost for Phase II is Php19.864B CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • On-going negotiation with prospective EPC	Unit I - 2016 Unit II - 2016	December 2017

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Indicative	4 X 150 MW Coal Fired Thermal Power Plant	JG Summit Holdings, Inc.	Brgy. Pinamukan Ibaba, Batangas City	600	ARRANGEMENT FOR SECURING THE REQUIRED LAND: • Property is currently under Land Lease Agreement (LLA) between Sem-Calaca Power Corporation (SCPC) with PSALM MARKETING OF GENERATING CAPACITIES: • On-going negotiations with prospective off-takes (DUs and those currently with PSAs and contestable market under Open Access Regime PERMITS AND OTHER REGULATORY REQUIREMENTS: • Conduct of EIA Study and Preparation of EIS - November 2013 to February 2014 • Draft EIS Submission and Preliminary Review - Middle of 2014 • Public Hearing - 1 month after submission of EIS • EMB Review - 55 days; • ECC Decision - Target before end of 2014 • Awaiting ECC Decision - In its latest ruling SC upheld the CA decision to deny "for insufficiency of evidence," the request to issue a writ of kalikasan. The CA still invalidated the ECCs and the LDA. The respondents eventually filed a motion for reconsideration, which had just been denied with CA's latest ruling • Secured Clearance from DOE for the conduct of GIS on 21 February 2014; • Secured Endorsement from DOE for Certificate of CNO from NCIP on14 July 2014 FINANCING ARRANGEMENTS: • On-going negotiations for the financing arrangements and other permits	Unit 1 - June 2018 Unit 2 - Dec 2018 Unit 3 - June 2019 Unit 4 - Dec 2019	Unit 1 - June 2018 Unit 2 - Dec 2018 Unit 3 - June 2019 Unit 4 - Dec 2019 (Target Testing & Commissioning Date)

As of 15 Febru							
Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Indicative	2 X 600 MW Dinginin Expansion Project	GNPower Dinginin Coal Plant Ltd. Co.	Mariveles, Bataan	1,200.00	 PERMITS AND OTHER REGULATORY REQUIREMENTS: On-going presentation/proposal submissions to potential customers Clearance to Undertake GIS from DOE issued on 26 June 201; Obtained LGU endorsements; BOI registration for 600 MW pre-approve On-going SI; On-going EIS for ECC application On-going securing DOE of Endorsement for DENR-ECC Arrangements for securing the required land will be acquired by an affiliate Filipino company of GNPower; On-going negotiation with tenders 	1Unit II - 7019	Unit I - December 2018 Unit II -January 2020
Indicative	2 X 300 MW Coal- Fired Power Plant	Redondo Peninsula Energy, Inc.	Sitio Naglatore, Cawag, Subic Bay Freeport Zone	600	FEASIBILITY STUDY: Completed ARRANGEMENT FOR SECURING THE REQUIRED LAND: Project Site is leased from the Subic Bay Metropolitan Authority MARKETING OF GENERATING CAPACITIES: Started discussions with the Manila Electric Company for sale of power 52% owned by Meralco PowerGen Corp. (MPGC) Target signing RP Energy and MERALCO PSA June 2015 Filing of application for PSA with ERC June 2015 PERMITS AND OTHER REGULATORY REQUIREMENTS: Amended ECC (3rd Amendment) secured last 15 November 2012 The Connection Agreement has been executed last October 24, 2014. Execution after completion of NGCP's review of the revised System Impact Study and Facilities Study prepared by RPE NGCP's application to ERC for approval of Transmission Asset has been completed and is currently awaiting decision. RPE's application to the ERC for the Connection Asset has been deemed sufficient in form and substance Revised System Impact GIS review by NGCP completed 10 May 2012 Any further development dependent on Supreme Court decision on Writ of Kalikasan case; Public consultations conducted in Subic on 29 June 2012	Unit I - October 2018 Unit II - December 2018 (Target Commencement of Construction will be Dependent on Supreme Court decision on Writ of Kalikasan Case.)	2019
Indicative	2 X 300 MW Masinloc Expansion	AES Masinloc Power Partners Co., Inc.	Zambales	600	• Completed February 2011 ARRANGEMENT FOR SECURING THE REQUIRED LAND: • No additional land will be aquired as the expansion will be inside the existing Masinloc Power Plant Complex. • NPC/PSALM, however, is still continuing the titling process and land registration for some parcels of land PERMITS AND OTHER REGULATORY REQUIREMENTS: • Grid Impact Studies obtained on 7 January 2011 • ECC Amendment was released by DENR on April 23, 2012 • The amended DOE Certificate of Endorsement for BOI was released on May 7, 2012 • Secured CoE for ERC on September 2011 • On-going processing of Certificate of Precondition from NCIP • SAPA amendment is still pending with DENR FINANCING ARRANGEMENTS: • Undergoing consultation with international / local banks; • Project cost is Php49.45B CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:	Unit 3 (300 MW) - September 2019 Unit 4 (300 MW) - June 2020	December 2019 (Target Testing and Commissioning)

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Indicative	2 x 600 MW (net) Coal-Fired Power Plant	·	Atimonan, Quezon	1,200	FEASIBILITY STUDY: Completed 21 January 2015 ARRANGEMENT FOR SECURING THE REQUIRED LAND: Acquisition of the parcels of the land in the target plant site in Atimonan, Quezon is on-going (expanding) MARKETING OF GENERATING CAPACITIES: Energy to be sold to DUs and electric cooperatives Discussion of PSA with potential off-takers on-going PERMITS AND OTHER REGULATORY REQUIREMENTS: On-going securing of ECC SEC already amended Clearance to Undertake GIS from DOE issued on June 2014 GIS on-going Ongoing discussion with LGU and there was no violent reaction from them on this proposed changes. EIS draft submitted to DENR in Nov. 2014 Foreshore Lease Application (FLA) submitted to DENR last March 2013 (currently on hold as the DENR does its internal organizational restructuring)	Unit 1 - December 2020 Unit 2 - May 2021	Unit 1 - December 2020 Unit 2 - May 2021
Indicative	2 x 350 MW PCB Subcritical Coal- Fired Power Plant	H & WB ASIA PACIFIC (PTE LTD) CORPORATION	Jose Panganiban, Camarines Norte	700	FEASIBILITY STUDY: Pre-feasibility studies have conducted to determine the viability of the project- Completed in 2014 Feasibility study is expected to be completed by the end of 2nd Quarter 2016 ARRANGEMENT FOR SECURING THE REQUIRED LAND: Land already secured and it has been re-classified as industrial; being resurveyed for titling (6/12/2015) MARKETING OF GENERATING CAPACITIES: On-going negotiations with MERALCO and Electric Cooperatives will be held on 3rd week of March H&WB prepares PSA March 25, 2015 H&WB is reviewing the term sheet provided by MERALCO PERMITS AND OTHER REGULATORY REQUIREMENTS: Issued clearance to undertake GIS on February 12, 2015 On-going securing of permits and other regulatory requirements LGU endorsement secured 10 June 2014 NGCP issued "Offer of Service" for SIS on 31 March 2015- completed on 23 September 2015 Currently undergoing NGCP's review process On-going processing of ECC requirements	Unit 1 - 4th Quarter 2020 Unit 2 - 4th Quarter 2025	Unit 1 - 4th Quarter 2020 Unit 2 - 4th Quarter 2025

	1						
Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	OIL			196.00			
Indicative	Aero Derivative Combined Cycle Power Plant	Calamba Aero Power Corporation	Calamba, Laguna	150	 PERMITS AND OTHER REGULATORY REQUIREMENTS: On-going securing of permits and other regulatory requirements; Granted clearance by DOE for the conduct of GIS FINANCING ARRANGEMENTS: Project cost is Php5.67B 	TBD	ТВА
Indicative	23 MW Gas Turbine Power Project	DMCI Power Corporation	San Rafael, Calaca, Batangas	1 23 1	PERMITS AND OTHER REGULATORY REQUIREMENTS: •Issued with GIS 2/2015	TBD	TBD
Indicative	23 MW Gas Turbine Power Project	DMCI Masbate Power Corporation	San Rafael, Calaca, Batangas	1 23 1	PERMITS AND OTHER REGULATORY REQUIREMENTS: •Issued with GIS 2/2015	TBD	TBD
	NATURAL GAS			900.00			
Indicative	2 x 1,200 MW Combined Cycle Gas Turbine Power Plant Project	Atlantic Gulf and Pacific Company of Manila, Inc		0	FEASIBILITY STUDY: On-going Feasibility Study MARKETING OF GENERATING CAPACITIES: Details of off-takers for electricity are still being considered PERMITS AND OTHER REGULATORY REQUIREMENTS: Secured Clearance to Undertake GIS from DOE on 3 June 2013 Awaiting for review and approval of conversion of PNOC ECC from Petro Chemicals to LNG for Power AG&P has made major financial commitments to the development of the new power plant project at Bataan which includes expert third parties to provide: (i) market data for electricity (ii) technical feasibility and initial design studies for the project development (iii) environment support and permitting and (iv) market study on LNG supplies	Unit 1 - March 2017 Unit II - March 2018	Unit 1 - October 2017, Unit 2: October 2018;
	1x450 Sta. Maria Power Plant (Phase II)	First Gen Ecopower Solutions Inc.	Santa Rita, Batangas	900	FEASIBILITY STUDY: On-going Feasibility Study ARRANGEMENT FOR SECURING THE REQUIRED LAND: Parcels of land to be used by the Project shall be purchased from FGHC and FGP Corp. MARKETING OF GENERATING CAPACITIES: Discussion on targeted off takers on-going PERMITS AND OTHER REGULATORY REQUIREMENTS: Power Plant options update completed as of 17 June 2015	1st Unit-2017 2nd Unit-2019	1st Unit-December 2017 2nd Unit-December 2019 (Target Testing and Commissioning)

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	GEOTHERMAL			80.00			
Indicative	1(1eothermal	Energy Development Corporation	Bacon District, Sorsogon, Sorsogon City	40	FEASIBILITY STUDY: On-going Feasibility Study PERMITS AND OTHER REGULATORY REQUIREMENTS: DOE Service Contract within GRESC # 2009-10-003 LGU endorsement, Land Use Permits, and DENR-ECC obtained Permits for the TCP and Water Rights are on-going Turnkey Contract pending result of feasibility study FINANCING ARRANGEMENTS: Project cost is subject to the result of the feasibility study COMMENCEMENT OF CONSTRUCTION: Target commencement of construction on 1st half of 2015	June 2018	1st Half 2019 (Target Testing and Commissioning)
Indicative		Energy Development Corporation	Manito, Albay	40	FEASIBILITY STUDY: On-going Feasibility Study PERMITS AND OTHER REGULATORY REQUIREMENTS: On-going Feasibility Study and resource assessment; DOE Service Contract within GRESC # 2009-10-003 LGU endorsement DENR-ECC, and Water Rights obtained On-going application for land-use permits and negotiations with lot owners On-going application for SLUP and TCP permits Clearance to Undertake GIS from DOE issued on 7 October 2011 FINANCING ARRANGEMENTS: Project cost is subject to the result of the feasibility study COMMENCEMENT OF CONSTRUCTION: Target commencement of construction on 2nd half of 2017	December 2019	May 2020 (Target Testing and Commissioning)
	HYDROPOWER			610.30			
Indicative	Ibulao Hydroelectric Power Project	Hydrocore, Inc.	Lagawe, Ifugao	4.5	 PERMITS AND OTHER REGULATORY REQUIREMENTS: Issued Confirmation of Commerciality on 26 June 2013 Already secured LGU Endorsements DENR Environmental Compliance Certificate NCIP Certificate of Precondition Land Lease agreement and NWRB Permit. Submitted Feasibility Study, Detailed Engineering Design and 5-Yr Work Plan and Grid Impact Study Clearance to Undertake GIS from DOE issued on 17 October 2011 CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: On-going construction (Pre-construction - 100%, Construction-0%, Interconnection-0%) completed as of 30 September 2014 	June 2018	June 2018 (Target Testing and Commissioning)

AS OI 15 FEBRUA							
Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Indicative	Dupinga Hydroelectric Power Project	Constellation Energy Corporation	Gabaldon, Nueva Ecija	3	PERMITS AND OTHER REGULATORY REQUIREMENTS: Issued Confirmation of Commerciality on 26 June 2013 Already secured LGU Endorsements DENR Environmental Compliance Certificate NCIP Certificate of Compliance, and NWRB Permit Submitted Feasibility Study and 5-Yr Work Plan Submission of lacking requirements e.g. permits in progress On-track with the schedule with regards to the permitting on-going conduct of pre-construction activities such as permitting Issued confirmation of Commerciality on 26 June 2013 e.g. permits in progress CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: Construction Progress (Pre-construction -0%, Construction-0%, Interconnection-0%) completed as of 30 September 2014	June 2018	June 2018 (Target Testing and Commissioning)
Indicative	Tinoc 1	Philnew Hydro Power Corporation	Tinoc, Ifugao	4.1	 PERMITS AND OTHER REGULATORY REQUIREMENTS: Pending submission of requirements for construction Issued Confirmation of Commerciality on 9 August 2013 	August 2018	August 2018
Indicative	Tinoc 4	Philnew Hydro Power Corporation	Tinoc, Ifugao	5.0	 PERMITS AND OTHER REGULATORY REQUIREMENTS: Issued Confirmation of Commerciality on 09 August 2013; Submission of lacking requirements e.g. permits in progress; Clearance to Underatake GIS from DOE issued on 11 July 2011 CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: Construction Progress (On going Pre-construction, Construction-0%, Interconnection-0%) completed as of 30 September 2014 	August 2018	August 2018
Indicative	Pinacanauan	Sunwest Water & Electric Co., Inc.	Penanianca	6.0	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued Confirmation of Commerciality on 18 September 2013 • Already secured LGU Endorsement • DENR ECC, NWRB CWP and NCIP CNO • Submitted Feasibility Study, Detailed Engineering Design and 5-Yr Work Plan • Clearance to Undertake GIS from DOE issued on 25 March 2013 CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Construction Progress (Pre-construction - 0%, Construction-0%, Interconnection-0%) completed as of 30 September 2014	September 2018	September 2018 (Target Testing and Commissioning)
Indicative	Tinoc 2	Philnew Hydro Power Corporation	Tinoc, Ifugao	11.0	 PERMITS AND OTHER REGULATORY REQUIREMENTS: Issued Confirmation of Commerciality on 06 January 2014 Submission of lacking requirements e.g. permits in progress Clearance to Underatake GIS from DOE issued on 11 July 2011 CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: Construction Progress (Pre-construction - 0%, Construction-0%, Interconnection-0%) completed as of 30 September 2014 	January 2019	January 2019 (Target Testing and Commissioning)

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Indicative	Tinoc 3	Quadriver Energy Corp.	Tinoc, Ifugao	5.0	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued Confirmation of Commerciality on 06 January 2014 • Submission of lacking requirements e.g. permits in progress • Clearance to Underatake GIS from DOE issued on 11 July 2011 CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Construction Progress (Pre-construction - 0%, Construction-0%, Interconnection-0%) completed as of 30 September 2014	January 2019	January 2019 (Target Testing and Commissioning)
Indicative	Colasi	Colasi Mini Hydro Electric Power Plant Corporation	Mercedes, Camarines Norte	1.0	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Submission of lacking requirements e.g. permits in progress • Clearance to Underatake GIS from DOE issued on 3 December 2012 CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • On-going rehabilitation	February 2019	February 2019 (Target Testing and Commissioning)
Indicative	Majayjay	Majayjay Hydro Power Company, Inc.	Majayjay, Laguna	2.2	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Submission of lacking requirements e.g. permits in progress CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • On-going pre construction activities	April 2019	April 2019 (Target Testing and Commissioning)
Indicative	Ranggas	Clean and Green Energy Solutions, Inc.	Goa & Tigaon, Camarines Sur	1.5	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Submission of lacking requirements e.g. permits in progress	June 2019	July 2019
Indicative	Tignoan HEP	Aurora All Asia Energy Corp.	Real, Quezon	20.0	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Currently on-going Preparation of Business Plan • On-going negotiations of Business Financing Arrangement • Clearance to Underatake GIS from DOE issued on December 2014	July 2019	July 2019
Indicative	Biyao	AV Garcia Power Systems Corp.	Balbalan, Kalinga	0.8	 PERMITS AND OTHER REGULATORY REQUIREMENTS: Issued Confirmation of Commerciality on 01 August 2014 Submission of lacking requirements e.g. permits in progress CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: Construction Progress (Pre-construction - 0%, Construction-0%, Interconnection-0%) completed as of 30 September 2014 Ongoing construction 	August 2019	August 2019

As of 15 Febru	ury 2010						
Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Indicative	•	Nascent Technologies	Buhi, Camarines Sur	. 0.4	 PERMITS AND OTHER REGULATORY REQUIREMENTS: Issued Confirmation of Commerciality on 12 September 2014 Submission of Lacking requirements e.g. permits in progress CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: On-going construction (Pre-construction -0%, Construction-0%, Interconnection-0%) completed as of 30 September 2014 Pending submission of requirements for construction 	September 2019	September 2019
Indicative	Abdao HEP	AV Garcia Power Systems Corp.	Tabaan Sur, Tuba, Benguet	1.0	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued Confirmation of Commerciality on 25 September 2014 • Submission of Lacking requirements e.g. permits in progress CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • On-going pre construction (Pre-construction -0%, Construction-0%, Interconnection-0%) completed as of 30 September 2014 • Pending submission of requirements for construction	September 2019	September 2019
Indicative	`	Quadriver Energy Corp.	tumauini, Isabela	7.8	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Submission of Lacking requirements e.g. permits in progress CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • On-going pre construction activities	October 2019	October 2019
Indicative	Tumauini (Upper Cascade)	Quadriver Energy Corp.	tumauini, Isabela	14.0	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Submission of Lacking requirements e.g. permits in progress CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • On-going pre construction activities	October 2019	October 2019
Indicative	Tinoc 5	Philnew Hydro Power Corporation	Tinoc, Ifugao	6.9	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Submission of Lacking requirements e.g. permits in progress CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • On-going pre construction activities	December 2019	December 2019
Indicative	Tinoc 6	Philnew Hydro Power Corporation	Tinoc, Ifugao	8.0	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Submission of Lacking requirements e.g. permits in progress CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • On-going pre construction activities	December 2019	December 2019
Indicative	Alilem	Philnew Hydro Power Corporation	Alilem, Ilocos Sur	16.2	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Submission of Lacking requirements e.g. permits in progress CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • On-going pre construction activities	December 2019	December 2019

As of 15 Februa	ary 2010						
Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Indicative	llaguen	Isabela Power Corporation	San Mariano & San Guillermo	19.0	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued Confirmation of commerciality on 18 February 2015; • On-going permitting CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Pending submission of requirements for construction	February 2020	February 2020
Indicative	Cawayan 2	Sunwest Water & Electric Co., Inc.	Sorsogon	1.0	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued Confirmation of commerciality on 15 April 2015; • On-going permitting CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Pending submission of requirements for construction	April 2020	April 2020
Indicative	Ilaguen 2	Isabela Power Corporation	Dinapique, Isabela	14.0	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued Confirmation of commerciality on 22 May 2015; • On-going permitting CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Pending submission of requirements for construction	May 2020	May 2020
Indicative	Danac	Philnewriver Power Corp.	Sugpon, Ilocos Sur	13.2	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued Confirmation of commerciality on 29 June 2015; • On-going permitting CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Pending submission of requirements for construction	June 2020	June 2020
Indicative	Matuno	Epower Technologies Corporation	Bambang, Nueva Ecija	8.0	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued Confirmation of commerciality on 24 June 2015; CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Pending submission of requirements for construction	June 2020	June 2020
Indicative	Dibuluan	Greenpower Resources Corp	San Agustin, Isabela	5.0	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued Confirmation of commerciality on 24 June 2015; CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Pending submission of requirements for construction	June 2020	June 2020
Indicative	Man-Asok	Benguet Electric Cooperative	Buguias, Benguet	3.0	 PERMITS AND OTHER REGULATORY REQUIREMENTS: Issued Confirmation of commerciality on 22 September 2015; CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: Pending submission of requirements for under development stage 	September 2020	September 2020
Indicative	Quirino	Philnewriver Power Corp.	Quirino, Ilocos Sur	11.5	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued Confirmation of commerciality on 7 September 2015; CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Pending submission of requirements for under development stage	September 2020	September 2020

A3 01 13 1 CDIU							
Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Indicative		Enervantage Suppliers Co., Inc.	Mauban, Quezon	1.6	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued Confirmation of commerciality on 9 October 2015; CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Pending submission of requirements for under development stage	October 2020	October 2020
Indicative		Enervantage Suppliers Co., Inc.	Mauban, Quezon	3.1	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued Confirmation of commerciality on 9 October 2015; CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Pending submission of requirements for under development stage	October 2020	October 2020
Indicative	Davidavilan	PTC Energy, Inc.	Mauban, Quezon	1.0	 PERMITS AND OTHER REGULATORY REQUIREMENTS: Issued Confirmation of commerciality on 9 October 2015; CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: Pending submission of requirements for under development stage 	October 2020	October 2020
Indicative	Bansud	PTC Energy, Inc.	Mauban, Quezon	1.0	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued Confirmation of commerciality on 2 October 2015; CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Pending submission of requirements for under development stage	October 2020	October 2020
Indicative	Matuno 1	Smith Bell Mini Hydro Corporation	Ambaguio, Nueva Vizcaya	7.9	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued Confirmation of commerciality on 29 December 2015; CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Pending submission of requirements for under development stage	December 2020	December 2020
Indicative	Matuno 2	Smith Bell Mini Hydro Corporation	Bambang, Nueva Ecija	7.9	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued Confirmation of commerciality on 29 December 2015; CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Pending submission of requirements for under development stage	December 2020	December 2020
Indicative	3.0 MW Lalawinan Mini- Hydro Power Project	Repower Energy Development	Real, Quezon	3.0	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued Confirmation of commerciality on 29 December 2015;	December 2020	December 2020
Indicative	River Mini-Hydro Power Project	Renesons Energy Corporation	Brgy. Piis, Lucban, Quezon	1 / h	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued Confirmation of commerciality on May 2014;	December 2020	December 2020

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Indicative	100 Alimit	SN Aboitiz Power-Ifugao	Lagawe, Ifugao	100.0	FEASIBILITY STUDY: • Completed Pre-FS PERMITS AND OTHER REGULATORY REQUIREMENTS: • project capacity of 120 MW • Preparing Business Plan • Financing Arrangement in progress • Application for NCIP FPIC CCA1 Concluded, CCA 2 commencement on 5/15/15 • DENR permit under process; NGCP studies under process	January 2021	January 2021
Indicative	240 MW Alimit		Lagawe, Ifugao	240.0	FEASIBILITY STUDY: • Completed Pre-FS PERMITS AND OTHER REGULATORY REQUIREMENTS: • project capacity of 120 MW • Preparing Business Plan • Financing Arrangement in progress • Application for NCIP FPIC CCA1 Concluded, CCA 2 commencement on 5/15/15 • DENR permit under process; NGCP studies under process	January 2021	January 2021
Indicative	10 MW Olilicon HEPP		Lagawe, Ifugao	10.0	FEASIBILITY STUDY: • Completed Pre-FS PERMITS AND OTHER REGULATORY REQUIREMENTS: • project capacity of 120 MW • Preparing Business Plan • Financing Arrangement in progress • Application for NCIP FPIC CCA1 Concluded, CCA 2 commencement on 5/15/15 • DENR permit under process; NGCP studies under process	January 2021	January 2021
Indicative	Maris Main Canal 1 HEP	lPower	Ramon, Isabela	6.0	FEASIBILITY STUDY: • Feasibility design completed • Technical studies completed PERMITS AND OTHER REGULATORY REQUIREMENTS: • NIA agreement for pre-development activities secured; • LGU endorsement completed • NCIP field based Investigation completed; awaiting release of CNO • DENR permitting completed; draft ECC for power plant issued • CNC for transmission line issued; NGCP studies completed • Environmental and Social Studies completed • Water right and right of way acquisition on-going	January 2021	January 2021

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Indicative	Maris Main Canal2 HFP	SN Aboitiz Power Generation	Alfonso Lista, Ifugao	1.8	FEASIBILITY STUDY: Feasibility design completed Technical studies completed PERMITS AND OTHER REGULATORY REQUIREMENTS: NIA agreement for pre-development activities secured; LGU endorsement completed NCIP field based Investigation completed; awaiting release of CNO DENR permitting completed; draft ECC for power plant issued CNC for transmission line issued; NGCP studies completed Environmental and Social Studies completed Water right and right of way acquisition on-going	TBA	TBA
Indicative	ikapavan i	Hedcor Benguet, Inc.	Benguet	20.0	FEASIBILITY STUDY: • On-going conduct of Feasibility Study PERMITS AND OTHER REGULATORY REQUIREMENTS: • Securing of permitting requirements • Newly signed HSC Dec 28, 2015; COR Dec 23, 2015	ТВА	ТВА
Indicative	Hydropower	Mountain Province Electric Cooperative, Inc.	Bontoc, Mountain Province	1 54	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 11 December 2015	ТВА	ТВА
Indicative	Hydroelectric	Kiangan Mini- Hydro Corporation	Kiangan, Ifugao	1 60	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 28 December 2015	ТВА	ТВА
	SOLAR			88.10			
Indicative	Concepcion Solar Power Project	Enfinity Philippines Renewable Resources, Inc	Brgy. Sta. Rosa, Concepcion Tarlac	50.55	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Awarded with Solar Energy Service Contract (SESC No.2015-02-101) on 28 January 2015 • Acquired the DOE Certificate of Confirmation of Commerciality on 11 June 2015 FINANCING ARRANGEMENTS: • negotiations for financial closing CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • On-going construction (see FIT Monitoring Board)	December 2015	March 2016 (Target Testing and Commissioning)

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Indicative		Enfinity Philippines Renewable Resources, Inc	Cavite Economic Zone, Rosario Cavite	3	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Awarded with Solar Energy Service Contract (SESC No. 2011-12-006) on 16 December 2011 • Acquired the DOE Certificate of Confirmation of Commerciality on 23 March 2015 FINANCING ARRANGEMENTS: • negotiations for financial closing CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • On-going construction (see FIT Monitoring Board)	February 2016	March 2016 (Target Testing and Commissioning)
Indicative	IL ISEV FEADOARI	Enfinity Philippines Renewable Resources, Inc	Prince Balagtas Extension, Clark Freeport Zone, Pampanga	24.55	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Awarded with Solar Energy Service Contract (SESC No.2014-07-086) on 24 July 2014 • Acquired the DOE Certificate of Confirmation of Commerciality on 20 March 2015 FINANCING ARRANGEMENTS: • negotiations for financial closing CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • On-going construction (see FIT Monitoring Board)	March 2016	March 2016
Indicative	Solar Power Project	V-Mars Solar Energy Corporation	San Jose/Lupao, Nueva Ecija	10	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 11 January 2016	TBD	TBD

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	WIND			249.00			
Indicative		Energy Logics Philippines, Inc.	Pasuquin, Ilocos Norte	48	PERMITS AND OTHER REGULATORY REQUIREMENTS: Awarded with Wind Energy Service Contract (WESC No. 2009-09-001) on 14 Sept 2009 Acquired Forest Land-Use Agreement with DENR On-going wind resource assessment Acquired various LGU permits and resolutions of support ECC secured 15 Jun 2010 GIS secured Dec 2010 On-going negotiation with the Dept. of National Defense for the clearance to construct wind farm within the vicinity of Pasuquin Radar Station Equity Investors commitment secured Selected Preferred EPC Turn-key Tenderer for both the wind energy farm and the connection assets Submitted the Declaration of Commerciality (DOC) with incomplete documentary requirements The DOE is waiting for the final Work Plan of the project for further evaluation On-going negotiations for project financing and acquisition of TL-ROW as per Work plan Acquired DOE Certificate of Confirmation of Commerciality on 02 December 2013 FINANCING ARRANGEMENTS: Negotiation for financial closing is on-going Project cost is Php6.048B CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:	June 2016	June 2016 (Target Testing and Commissioning)
Indicative	Sembrano Wind Power Project (Formerly: Phase 2: Mabitac Wind Power Project)	Alternergy Sembrano Wind Corporation	Mt. Sembrano, Mabitac, Laguna	72	PERMITS AND OTHER REGULATORY REQUIREMENTS: Acquired DOE Certificate of Confirmation of Commerciality on 13 February 2014 Amended the Contract Area and assigned partially to Alternergy Sembrano Wind Corporation ASWC-WESC No. 2009-09-018-AP2 on 27 February 2014 Under the same contract area of WESC No. 2009-09-018; On-going wind resource assessment Acquired various LGU permits and resolutions of support; Interconnection Agreement with MERALCO last 1 March 2012; Project Finance Term Sheet with Bank last 27 July 2012; Negotiation for financial closing is on-going; Final review of GIS by NGCP last 31 July 2012; FINANCING ARRANGEMENTS: AWOC to finance the implementation of the project with 100% equity Negotiations for financial closing is on-going Project cost is Php7.056B CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: EPC and O&M Contract with consortium of Nordex SE and McConnell Donnell last 11 July 2012 On-going construction Construction Stage as of 30 September 2014(Pre-Construction - 22% completed, Construction-0%, Interconnection-0%);	April 2017	April 2017 (Target Testing and Commissioning)

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Indicative	Balaoi Wind Power Project	Northern Luzon UPC Asia Corporation	Brgy. Balaoi, Pagudpud, Ilocos Norte	45	FEASIBILITY STUDY: Completed detailed feasibility study ARRANGEMENT FOR SECURING THE REQUIRED LAND: Land Rights Acquisition for WTG or PV, Access Road, and TL: 12% completed as of December 2014 (all land rights secured through Flags and private agreements; TL ROW permitting on going) PERMITS AND OTHER REGULATORY REQUIREMENTS: Awarded with Wind Energy Service Contract (WESC No. 2010-02-038) on 1 Feb 2010 Conducted detailed wind resource assessment Acquired various LGU permits and resolutions of support NCIP Certificate of Non-Overlap on 15 Jan 2007 Forest Land use Agreement with DENR on 20 May 2009 DENR Environmental Compliance Certificate on 23 Jul 2009, DPWH Road Right-of-Way for T/L construction CAAP Height Clearance permit Final Report of SIS and Connection Agreement with NGCP secured on 4 Jan 2011 BOI Registered on 23 Jun 2011 Acquired DOE Certificate of Confirmation of Commerciality on 02 December 2013 FINANCING ARRANGEMENTS:	August 2017	August 2017 (Target Testing and Commissioning)
Indicative	Pagudpud Wind Power Project	EDC Pagudpud Wind Power Corporation	Brgy. Balaoi and Caunayan, Pagudpud, Ilocos Norte	84	FEASIBILITY STUDY: • Completed feasibility study PERMITS AND OTHER REGULATORY REQUIREMENTS: • Awarded with Wind Energy Service Contract (WESC No. 2010-02-040) on 19 Feb 2010 • Conducted detailed wind resource assessment • Acquired various LGU permits and resolutions of support, DENR Environmental Compliance Certificate; • Acquired DOE Certificate of Confirmation of Commerciality on 13 June 2014 CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • On-going construction • Construction Stage as of 30 September 2014 (Pre-Construction - 20% completed, Construction-0%, Interconnection-0%) COMMENCEMENT OF CONSTRUCTION: • Construction shall commence upon completion of Burgos Project	December 2018	December 2018 (Target Testing and Commissioning)
	BIOMASS			10.80			
Indicative	12 MW Rice Husk- Fired Biomass Power Plant Project	Grass Gold Renewable Energy Corp	Nueva Ecija	.1 10.8 1	CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • For construction	January 2018	January 2018
	BATTERY			10.00			

INDICATIVE

As of 15 February 2016

710 01 10 1 00100				1			
Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	40 MW Battery Storage Project	AES Philippines Power Partners Co., LTD.	Masinloc, Zambales	10	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Secured GIS on June 2, 2015; COE issued 16 December 2015 (10MW BESS) GROUNDBREAKING SCHEDULES: • Ground breaking ceremony 15 December 2015 CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Construction on going COMMENCEMENT OF CONSTRUCTION: • Target Commencement of Construction: June 2016	June 2016	June 2016

Total Indicative Rated (8,544.20

TRUE

* Committed Project(s)	
COAL	6,400.0
DIESEL / OIL	196.0
NATURAL GAS	900.00
GEOTHERMAL	80.0
HYDROPOWER	610.3
SOLAR	88.10
WIND BIOMASS BESS	249.0 10.8 10.0
	8,544.20

INDICATIVE

As of 15 February 2016

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
------------------------	------------------------	----------------------	----------	------------------------	----------------	--------------------------------	-----------------------------

PRIVATE SECTOR INITIATED POWER PROJECTS (LUZON)

INDICATIVE OFF GRID

As of 15 January 2016

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	COAL			15.00			
Indicative		DMCI Power Corporation	Barangay Bato-bato, Narra, Palawan	15	ecured Barangay, Municipal and Provincial endorsements; filed application for Certificate Pre-Condition from the National Commission on digenous People (NCIP); issued ECAN Zoning Certificate from PCSD and Zoning Certificate from the Municipal Planning Development Office urrently processing NCIP endorsement from DOE		Mar-17
	HYDROPOWER			2.40			
Indicative	Kapipian	Sunwest Water & Electric Co., Inc.	San Miguel, Catanduanes	2.4	-Issued Confirmation of commerciality on 26 January 2015; -on going permitting;	Jan-20	Jan-20

TOTAL 17.40

* Indicative Off Grid Project(s)

COAL
DIESEL / OIL
NATURAL GAS
GEOTHERMAL
HYDROPOWER
SOLAR
WIND
BIOMASS

15.00 ---2.40 ---

17.40

TRUE