PRIVATE SECTOR INITIATED POWER PROJECTS (VISAYAS) COMMITTED As of 30 Jun 2016

| Committed / Indicative | Name of the Project | Project Proponent | Location | Rated Capacity (MW) | / Project Status | Target Testing & Commissioning | Target Commercial Operation |
|---------------------------|--|---|-----------------------------------|------------------------|---|--|--|
| marcative | COAL | | | 420 | | | |
| Committed | PEDC Expansion Project | Panay Energy Development Corporation (Global Business Power Corporation) | Brgy. Ingore, La Paz, Iloilo | 150 | Feasibility Studies, Permits and Other Regulatory Requirements ECC secured -Notice to Proceed (NTP) secured -Sids secured dearance from DOE for 82MW on 03 March 2011 -feasibility Study extension to existing plant Off-Takers *Panay-Guimars Power Supply Consortium (PPSG) - 25yr power supply deal for 24 MW -Other negotiations are ongoing and confidential Financial Arrangements - 26 March 2015 - FDCC signed a PhP11B loan to 6 Financial Institutions - Project cost is Php6.1999 (FS submitted on 10/19/2015) Contracts for Plant and Equipment -June 2014 - Turnover of project site to Formosa Heavy Industries -EPC contractors: A regulate 14, 2014; Project rogress -07 March 2014 - Ground Breaking -004 regular down 2016) | July 2016 | August 2016 |
| Committed | Palm Concepcion Coal-Fired Power Plant | Palm Concepcion Power Corp. (Formerly DMCI Concepcion Power Corp.) | Brgy. Nipa, Concepcion, Iloilo | 270 | -Overall Progress: 80.6% completed vs 82% Planned (as of Feb 29 2016) Feasibility Study completed - March 2006 -Hydrology and Flood Release Analyses and Geotechnical Earthquake Risk Analysis – Jun 2011 -Geotechnical Foundation & Engineering Geological Investigations – Jun 2011 -Geotechnical Foundation & Geohazard Risk Investigations – Aug 2011 -March 2006 -Final SIS Report from NCCP received on July 17, 2012 -Marck Study of the Power Requirements in the Visayas -Final SIS Report from NCCP received on July 17, 2012 -More confirmatory studies done -OAR Conversion Order-Sept 1000; SEC-22 Nov 2010; DENR Final SIS Report-approved by NGCP on 17 July 2012 BOI-amended 02 Oct 2012; Connection Agreement with NGCP-01 -OAR Conversion Order-Sept 1000; SEC-22 Nov 2010; DENR Final SIS Report-approved by NGCP on 17 July 2012 BOI-amended 02 Oct 2012; Connection Agreement with NGCP-01 -OAR Conversion Order-Sept 1000; SEC-21 Nov 2010; DENR Final SIS Report-approved by NGCP on 17 July 2012 BOI-amended 02 Oct 2012; Connection Agreement with NGCP-01 -OAR Conversion Order-Sept 1000; SEC-22 Nov 2010; DENR Final SIS Report-approved by NGCP on 17 July 2012 BOI-amended 02 Oct 2012; Connection Agreement with NGCP-01 -Ott 2012; ECC-03 June 2013; NCIP- Issued by DOE on 03 June 2014 for Unit 1; Appraisal Report for the PPA/MLA from the DENR Regional Director-Oct 2014; Endorsements from LGUs and local permits secured -Final SICL Agreements - | Unit I - September 2015 Unit II - Mar 2018 (will still be firmed up) | Unit I - July 2016 Unit II - Dec 2018 |

| | 01 | | | 8 | | | |
|-----------|---|---|---|------|---|------------------------|--|
| Committed | Calumangan Diesel Power Plant | Energreen Power Development & Management, Inc. | Brgy, Calumangan, Bago City, Negros Occidental | 8 | Feasibility Study-compiled -Feasibility Study-compiled -Feasibility Study-compiled -Forvionmental Impact Assessment Study-Sept 2012 -OCE: w/ MOA and CCE - 100% -FER: Approval of Supply Agreement - Provisional Approval dated 10 Nov 2014 - 100%; COC - 95%; Occular inspection conducted on Feb 3-5, 2016; Authority to develop and own or operate dedicated point-to-point limited transmission facilities - 100%; Approved by ERC on Oct. 29, 2015 -Brgy, Calumangan Endorsement -01 September 2012 -DERK: ECC - 21 Nov 2013; PTO - 100%; Provisional PTO pending conduct of emission test -PEMC: Approval DC Onnect (AdWVA Substation -13 Nov 2015; St 00m Line-04 Nov 2015; Unit 2 SMW-22 Jan 2016); Connection, Transmission & Metering Service Agreement - signed and transmitted back to NGCP10 Feb 2016 for signature Off Takers -70% of dependable capacity contracted to CENECO Financial Arrangements Financial Cosed Contracts for Plant and Equipment -100 % Secured Project Progress - Dez 2013-Commencement of Construction StsDES ENCOUNTERED RE: PROJECT DEVELOPMENT -Adverse dimatic conditions, transportation interruption or delays, port congestion, general shortage of materials that affected construction and transport of engines and equipment from port of origin to plant site in Bago City and the perplexing bureaucracy and processes that affected and delayed grid connectivity <td>Unit 4 - 8 MW Jul 2016</td> <td>Unit 4-8 MW Aug 2016</td> | Unit 4 - 8 MW Jul 2016 | Unit 4-8 MW Aug 2016 |
| | GEOTHERMAL | | | 50 | | | |
| Committed | Biliran Geothermal Plant Project | Biliran Geothermal Incorporated | Biliran, Biliran | 50 | Feasibility Studies, Permits and Other Regulatory Requirements Geothermal Service Contract from DOE-obtained -ECC-secured for the proposed Geothermal Exploration Drilling and Biliran Power Plant Project on December 06, 2012 and August 23, 2013, respectivelyConfirmation of Commerciality-obtained from DOE on 28 December 2014 Financial Arrangements -Memorandum of Understanding by and among Envent Holdings Philippines, Inc. (EHPI) and Philippine Associated Smelting and Refining Corp. (PASAR) signed on May 10, 2013 Project Cost USS 208.021 M | August 2016 | Phase 1 - Sept 2016 Phase 2 - Oct 2016 Phase 3 - July 2017 Phase 4 - Nov 2017 |
| | HYDROPOWER | | | 13.9 | | | |
| Committed | lgbulo (Bais) Hydroelectric Power Project | Century Peak Energy Corporation | lgbaras, Iloilo | 5.1 | Feasibility Studies, Permits and Other Regulatory Requirements - Confirmation of Commerciality-issued on 26 June 2013 - Glis-issued by DDE on 14 August 2013 - Ongoing submission of other reportorial requirements Project Progress -Ongoing Construction | December 2017 | June 2018 (Target Testing and Commissioning) |
| Committed | Cantakoy | Quadriver Energy Corp. | Danao, Bohol | 8 | Feasibility Studies, Permits and Other Regulatory Requirements -Gis-secured Clearance from DOE on 11 July 2011 Financial Arrangement -Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU | June 2018 | June 2018 |
| Committed | Amian HEPP | Natural Power Sources Integration, Inc. | Amlan, Negros Oriental | 0.8 | Feasibility Studies, Permits and Other Regulatory Requirements -Confirmation of Commerciality-Issued on 25 September 2014 -Submission of lacking requirements, permits in progress | November 2019 | December 2019 |

| | SOLAR | | | 115.48 | | | |
|------------|----------------------------------|---|----------------------------|--------|--|---------------|----------------|
| Committed | Palo Solar Power Project | Sulu Electric Power and Light (Phils.), Inc. (SEPALCO) | Brgy. Castila, Palo, Leyte | | Feasibility Studies, Permits and Other Regulatory Regularements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 | June 2016 | September 2016 |
| Committed | Miag-ao Solar Power Project | COSMO Solar Energy, Inc. | Miag-ao, Iloilo | 5.67 | Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013 -Declaration of Commerciality- filed on 26 September 2014 -ODE Certificate of Commerciality- acquired on 12 January 2015 Project Progress -Pre-Construction-100% -Construction-100% | June 2016 | September 2016 |
| Indicative | First Toledo Solar Power Project | SunAsia Energy, Inc. | Toledo City, Cebu | 60 | Project Progress Pre-construction 80 % Construction 80 % Construction 80 % Interconnection 80 % Feasibility Studies, Permits and Other Regulatory Requirements RESC NO. 2015-05-230 awarded on 5/24/2015 COCOC NO. SSC-2016-03-046-A issued on 05/24/2016 | December 2016 | December 2016 |
| | WIND | | | 0 | | | |
| | BIOMASS | | | | | | |
| | | | | | | | |
| | | | | | | | |

Total Committed Rated Capacity 607.38 420 8 50 139 0 115.48 0 **607.38** TRUE 607.38

