

EMBEDDED POWER PROJECTS - COMMITTED

As of 30 April 2023

Name of the Project	Plant Type	Company Name	Location	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks
LUZON							
SOLAR				7.500			
Sta. Barbara Solar Power Project (Phase 2)	Solar	OneManaoag Solar Corporation (Formerly SunAsia Energy Inc.)	Mapandan and Santa Barbara, Pangasinan	7.500	Dec 2022	Dec 2022	With PAO from 10 March 2023 to 09 March 2024
VISAYAS							
GEOHERMAL				2.000			
Biliran Geothermal Plant Project (Unit 1)	Geotherma	Biliran Geothermal Incorporated	Biliran, Biliran	2.000	Jun 2023	Dec 2023	Embedded connection with BILECO. Testing and commissioning will further be delayed due to technical repair and modifications that needs to be addressed before the conduct of the activity. 68% overall completion in construction and installation of power plant including transmission line upgrading. Subject to submission of Revised WP