

**EMBEDDED POWER PROJECTS - COMMITTED**

As of 31 March 2023

Name of the Project	Plant Type	Company Name	Location	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks
<b>LUZON</b>							
<b>SOLAR</b>				<b>7.500</b>			
Sta. Barbara Solar Power Project (Phase 2)	Solar	OneManaog Solar Corporation (Formerly SunAsia Energy Inc.)	Mapandan and Santa Barbara, Pangasinan	7.500	Dec 2022	Dec 2022	<b>Lapsed</b>
<b>VISAYAS</b>							
<b>SOLAR</b>				<b>1.500</b>			
Mandaue Solar Power Project	Solar	ET Energy Island, Corp.	Brgy. Tipolo, Mandaue City , Cebu	1.500	Feb 2023	Feb 2023	Lapsing
<b>GEOHERMAL</b>				<b>2.000</b>			
Biliran Geothermal Plant Project (Unit 1)	Geotherma	Biliran Geothermal Incorporated	Biliran, Biliran	2.000	Jun 2023	Dec 2023	<p>Embedded connection with BILECO.</p> <p>Testing and commissioning will further be delayed due to technical repair and modifications that needs to be addressed before the conduct of the activity.</p> <p>68% overall completion in construction and installation of power plant including transmission line upgrading.</p> <p>Subject to submission of Revised WP</p>