

**EMBEDDED POWER PROJECTS - COMMITTED**

As of 31 May 2023

Name of the Project	Plant Type	Company Name	Location	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks
<b>LUZON</b>							
<b>SOLAR</b>				<b>7.500</b>			
Sta. Barbara Solar Power Project (Phase 2)	Solar	OneManaag Solar Corporation (Formerly SunAsia Energy Inc.)	Mapandan and Santa Barbara, Pangasinan	7.500	Dec 2022	Dec 2022	With PAO from 10 March 2023 to 09 March 2024
<b>VISAYAS</b>							
<b>GEOTHERMAL</b>				<b>2.000</b>			
Biliran Geothermal Plant Project (Unit 1)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	2.000	Jun 2023	Dec 2023	Embedded with BILECO T&C and COD are as per catch-up plan and subject for the submission of revised WP. 71% overall completion in construction and installation of power plant including transmission line upgrading.

**Notes:**

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 May 2023

**For inquiries, please contact the following:**

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph