EMBEDDED POWER PROJECTS - COMMITTED

As of 30 June 2023

Name of the Project	Plant Type	Company Name	Location	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks
LUZON							
SOLAR				7.500			
Sta. Barbara Solar Power Project (Phase 2)			Mapandan and Santa Barbara, Pangasinan	7.500	Dec 2022	Dec 2022	With PAO from 10 March 2023 to 09 March 2024
VISAYAS							
GEOTHERMAL				2.000			
Biliran Geothermal Plant Project (Unit 1)	Geotherma	Biliran Geothermal Incorporated	Biliran, Biliran	2.000	Jun 2023	Dec 2023	Embedded with BILECO T&C and COD are as per catch-up plan and subject for the submission of revised WP. 71% overall completion in construction and installation of power plant including transmission line upgrading.