| Committed / Indicative | | Project Proponent | Location | Rated Capacity (MW) | Project Status | Target Testing & Commissioning | Target Commercial Operation |
|------------------------|--|---------------------------------|---|---------------------|--|---|---|
| Indicative | COAL SMC Loboc Malabuyoc Coal-Fired Power Plant Project | SMC Global Power Holdings Corp. | Mactan, Cebu | 300 | FEASIBILITY STUDY • Pre-engineering activities (Topo, Bathymetry & Soil Investigation and etc.) in progress *PERMITS AND OTHER REQUIATORY REQUIREMENTS: • Issued with SS2 44 by 2021 (DOE-EMPINES) No. 2018-66-604) | TBD | TBD |
| Indicative | SMC Global Negros Coal-Fired Power Plant Project | SMC Global Power Holdings Corp. | San Carlos, Negros Occidental | 300 | FEASIBILITY STUDY Pre-engineering activities (Topo, Bathymetry & Soil investigation and etc.) in progress "PERMITS AND OTHER REGULATORY REQUIREMENTS: Issued with SIS 12 January 2015 (DOE-EPIMB-SIS No. 2015-01-005) | TBD | TBD |
| | NATURAL GAS | | | 138 | | | |
| Indicative | Argao Floating CCGT Power Plant | PHINMA Energy Corporation | Brgy. Bulasa, Argao, Cebu | 138 | PERMITS AND OTHER REGULATORY REQUIREMENTS: *Issued with SIS 24 July 2017 (DOE-EPIMB-SIS No. 2017-06-007) | TBD | TBD |
| Indicative | Oil-BASED Bohol Diesel Power Plant Capacity Expansion | SPC Island Power Corporation | Tagbilaran, Bohol | 110.2 | FEASBILITY: | August 2020 | January 2021 |
| Indicative | Alsons Energy Bunker C Fired Power Plant | Alsons Energy Development Corp. | Calbayog, Samar | 55 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 26 October 2018 (DOE-EPIMB-SIS No., 2018-10-001) | TBD | TBD |
| Indicative | GT Energy Bunker Fired Power Plant | GT Energy Corp. | Calbayog, Samar | 18 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 4 February 2019 (DOE-EPIMB-SIS No, 2019-01-007) | TBD | TBD |
| Indicative | SPC Diesel Power Plant | Supreme Power Corporation | Brgy. Imelda, Ubay, Bohol | 7.2 | PERMITS AND OTHER REQUIATORY REQUIREMENTS: *Secured all required permits and clearance from avoinus government agencies. *ECC is already issued, with ECC No. ECC-OL-R07-2019-0120 *MARKETING OF GENERATING FACILITIES *Build-Operate-Transfer (ROI) to SCOTICEC 10 for 15 Years Cooperation Period *Intends to provide Dispatchable Reserve thru of ancillary services to the grid or will enter unto ASPA with NGCP. *CONSTRUCTION: *Will start on December 2019 (23.5 MW) | тво | TBD |
| | GEOTHERMAL | | | 126 | | | |
| Indicative | Biliran Geothermal Plant Project | Biliran Geothermal Incorporated | Biliran, Biliran | 50 | Feasibility Studies, Permits and Other Regulatory Requirements -Geothermal Service Contract from DDE-obtained -ECC-secured for the proposed Geothermal Exploration Drilling and Billinan Power Plant Project on December 06, 2012 and August 23, 2013, respectively. -Confirmation of Commerciality-obtained from DDE on 28 December 2014 Financial Arrangements -Memorandum of Understanding by and among Envent Holdings Philippines, Inc. (EHPI) and Philippine Associated Smelting and Refining Corp. (PASAR) signed on May 10, 2013 Project Cost USS 208.021 M | Unit 1 (3.5 MW) - 2022 Unit 2 (4.5 MW) - 2024 Unit 3 (10 MW) - 2025 Unit 4 (10 MW) - 2026 Unit 5 (22 MW) - 2027 Unit 6 (10 MW) - TBD | Unit 1 (3.5 MW) - 2022 Unit 2 (4.5 MW) - 2024 Unit 3 (10 MW) - 2025 Unit 4 (10 MW) - 2026 Unit 5 (22 MW) - 2027 Unit 6 (10 MW) - TBD |
| Indicative | Dauin Geothermal Project | Energy Development Corporation | Dauin, Negros Oriental | 40 | Feasibility Studies, Permits and Other Regulatory Requirements -Land-use permits for areas on public land-obtained ("site on public land but portions of access road leading to Site sits on private land) -DOE Service Contract Project Project value for RESE & 2009-10-002 -SUP Obtained (Subject Or renewal) -TOP Obtained -Water rights obtained -DENR-ECC obtained; Financial Arrangements -Ongoing negotiations on the financing | November 2025 | December 2025 |
| Indicative | Mahanagdong Geothermal Brine Optimization Plant | Energy Development Corporation | Barangay Tongonan, Ormoc City, Leyte | 36 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 1 August 2019 (DOE-EPIMB-RE-SIS NO. 2019-07-001) | TBD | TBD |

| Committed / Indicative | Name of the Project | Project Proponent | Location | Rated Capacity (MW) | Project Status | Target Testing & Commissioning | Target Commercial Operation |
|------------------------|--|--|--------------------------|---------------------|---|--------------------------------|-----------------------------|
| | HYDROPOWER | | | 798.8 | | | |
| INDICATIVE | lgbulo (Bals) Hydroelectric Power Project | Century Peak Energy Corporation | Igbaras, Iloilo | 5.1 | Feasibility Studies, Permits and Other Regulatory Requirements - Confirmation of Commerciality-issued on 26 June 2013 - GIS-ssued by 80°C on 14 August 2013 - Ongoing submission of other reportorial requirements Project Progress -Ongoing Construction | November 2020 | 'December 2020 |
| INDICATIVE | Timbaban | Oriental Energy and Power Generation Corporation | Madalag, Aklan | 18.0 | Issued Confirmation of Commerciality on 28 May 2013; Ongoing construction of hydro facilities | November 2020 | 'December 2020 |
| INDICATIVE | Loboc Hydroelectric Power Project | Sta. Clara Power Corporation | Loboc, Bohol | 1.2 | Feasibility Studies, Permits and Other Regulatory Requirements -Confirmation of Commerciality-issued on 3 June 2013 -Submission of lacking requirements in progress | November 2020 | December 2020 |
| Indicative | Aklan Pumped-Storage Hydropower | Strategic Power Development Corp. | Malay, Aldan | 300 | Pectaration of Commerciality: Submitted Project's Declaration of Commerciality to the DOE dated February 01, 2019. Submitted additional project data to the DOE- Hydro Division in relation to the confirmation of commerciality of the project dated May 16, 2019. FEASIBILITY STUDY —Completed. —The conduct for the study of the SIS is still on-going -NGCP submitted their 'Offer of Service' to SPOL left way 16, 2017. As per NCCP, the earliest start that they can do the SIS will be on September 2017. —SPDC submitted to NGCP the signed 'Offer of Service' to SPOL extended their with its attachments last June 29, 2017; —SPDC submitted to NGCP the God Corbor 3, 2017 for the conduct of the SIS. —Coordination meeting with NGCP for the conduct of SIS dated February 8, 2018; —Coordination meeting with NGCP for the conduct of SIS dated February 8, 2018; —Coordination meeting with NGCP for the conduct of SIS dated Start of SIS dated February 8, 2018; —Coordination meeting with NGCP for the conduct of SIS dated May 12, 2018; —Coordination meeting with NGCP for the conduct of SIS dated May 21, 2018; —Coordination meeting with NGCP for the conduct of SIS dated May 21, 2018; —Coordination meeting with NGCP for the conduct of SIS dated May 21, 2018; —Coordination meeting with NGCP for the conduct of SIS dated May 21, 2018; —Coordination meeting with NGCP for the presentation of the preliminary results of the Grid Impact Study (GIS) of the Project dated February 15, 2019. Financial Arrangements —One solve | January 2024 | February 2024 |
| INDICATIVE | Amian (Plant A) | Natural Power Sources Integration, Inc. | Amlan, Negros Oriental | 50.7 | Feasibility Studies, Permits and Other Regulstory Requirements - Confirmation of Commerciality-issued on 25 September 2014 - Submission of lacking requirements in progress; | November 2025 | December 2025 |
| INDICATIVE | Malago | Vivant-Malogo Hydropower, Inc | Silay City, Negros | 6 | Feasibility Studies, Permits and Other Regulstory Requirements - Confirmation of Commerciality-issued on 15 October 2014 - Submission of lacking requirements in progress | November 2025 | December 2025 |
| INDICATIVE | Amlan (Plant C) | Natural Power Sources Integration, Inc. | Amlan, Negros Oriental | 0.8 | Feasibility Studies, Permits and Other Regulatory Requirements - Confirmation of Commerciality-issued on 25 September 2014 -Pending submission of requirements under development stage | November 2026 | December 2026 |
| INDICATIVE | Main Akian River Hydroelectric Power Project | Sunwest Water & Electric Company, Inc. | Libacao, Aklan | 15 | Feasibility Studies, Permits and Other Regulstory Requirements - Confirmation of Commerciality-issued on 19 September 2013 - Submission of lacking requirements in progress | November 2026 | December 2026 |
| INDICATIVE | Lower Himogaan | LGU Sagay | Sagay, Negros Occidental | 4 | Project Progress -On-going pre construction activities -Submission of lacking requirements e.g. permits in progress | November 2026 | December 2026 |

| Committed / Indicative | Name of the Project | Project Proponent | Location | Rated Capacity (MW) | Project Status | Target Testing & Commissioning | Target Commercial Operation |
|------------------------|----------------------------|---|-------------------------------|---------------------|--|--------------------------------|-----------------------------|
| INDICATIVE | Amian (Plant 8) | Natural Power Sources Integration, Inc. | Amlan, Negros Oriental | 1.5 | #NAME? | November 2026 | December 2026 |
| INDICATIVE | Cantakoy | Quadriver Energy Corp. | Danao, Bohol | 8 | Feasibility Studies, Permits and Other Regulatory Requirements -GIS-secured clearance from DOE on 11 July 2011 Financial Arrangement -Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU | тво | TBD |
| INDICATIVE | Hilabangan (Lower Cascade) | Century Peak Energy Corporation | Kabankalan, Negros Occidental | 3 | Feasibility Studies, Permits and Other Regulatory Requirements -GIS-clearance to undertake Issued by DOE on August 2013 -Confirmation of Commercibility-issued on 28 August 2013; -Submission of lacking requirements in progress | TBD | TBD |
| INDICATIVE | Hilabangan (Upper Cascade) | Century Peak Energy Corporation | Kabankalan, Negros Occidental | 4.8 | Feasibility Studies, Permits and Other Regulatory Requirements - Gis-Clearance issued by DOE on August 2013 - Confirmation of Commerciality-issued on 28 August 2013 - Submission of lacking requirements in progress | тво | TBD |
| INDICATIVE | Maninila (Lower Cascade) | Century Peak Energy Corporation | San Remigio, Antique | 4.5 | Feasibility Studies, Permits and Other Regulatory Requirements - GIS-Clearance from DOE issued on August 2013 - Confirmation of Commerciality-Issued on 02 October 2013 - Submission of lacking requirements in progress | TBD | TBD |
| INDICATIVE | Maninila (Upper Cascade) | Century Peak Energy Corporation | San Remigio, Antique | 3.1 | Feasibility Studies, Permits and Other Regulatory Requirements - GIS-Gearance from DoE issued on August 2013 - Confirmation of Commerciality-issued not Q October 2013; - Submission of lacking requirements in progress | TBD | TBD |
| INDICATIVE | Sibalom (Upper Cascade) | Century Peak Energy Corporation | San Remigio, Antique | 4.2 | Feasibility Studies, Permits and Other Regulatory Requirements - GIS-Clearance from DOE issued on August 2013 - Confirmation of Commerciality-Issued no 02 October 2013 - Submission of lacking requirements in progress | твр | TBD |
| INDICATIVE | Sibalom (Middle Cascade) | Century Peak Energy Corporation | San Remigio, Antique | 4 | Feasibility Studies, Permits and Other Regulatory Requirements - GIS-Clearance from DoE issued on August 2013 - Confirmation of Commerciality-issued on 02 October 2013; - Submission of lacking requirements in progress | TBD | TBD |
| INDICATIVE | Sibalom (Lower Cascade) | Century Peak Energy Corporation | San Remigio, Antique | 3.3 | Feasibility Studies, Permits and Other Regulatory Requirements - GIS-Clearance from DoD issued on August 2013 -Confirmation of Commerciality Issued on 02 October 2013 -Submission of lacking requirements in progress | TBD | TBD |

| Committed / Indicative | Name of the Project | Project Proponent | Location | Rated Capacity (MW) | Project Status | Target Testing & Commissioning | Target Commercial Operation |
|------------------------|--|-------------------------------------|---|---------------------|---|--------------------------------|-----------------------------|
| Indicative | Bolusao Pumped Storage | San Lorenzo Samar and Water, Inc. | Lawaan, Eastern Samar | 300 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 6 October 2016 (DOE-EPIMS-SIS No. 2016-09-004) | TBD | TBD |
| Indicative | llog Hydroelectric Power Plant | PHINMA Energy Corporation | Mabinay, Negros Occidental | 21.6 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 22 February 2017 (DOE-EPIMB-SIS No. 2017-02-003) | TBD | TBD |
| Indicative | Maslog Hydroelectric Power Project | Iraya Energy Corporation | Maslog, Eastern Samar | 40 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 23 October 2018 (DOE-EPIMB-RE-SIS No. 2018-09-004) | TBD | TBD |
| | BIOMASS | | | 40 | | | |
| Indicative | MCEI Multi-Feedstock Biomass Power Plant Project | Megawatt Clean Energy, Inc. | Negros Occidental | 12 | COMMENCEMENT OF CONSTRUCTION: For construction | November 2020 | December 2020 |
| Indicative | UGEP Rice Husk-Fired Biomass Power Plant Project | UGEP Ormoc Biomass Power | Leyte | 2.5 | COMMENCEMENT OF CONSTRUCTION: For construction | November 2020 | December 2020 |
| Indicative | Bagasse-Fired Cogeneration Power Plant Project | Central Azucarera de San Antonio | Brgy Cadilang, Passi, Iloilo | 8 | Project Progress -SIS completed April 2020 | September 2021 | October 2021 |
| Indicative | Biomass Power Plant Project | Green Power Panay Philippines, Inc. | Mina, Iloilo | 17.5 | PERMITS AND OTHER REGULATORY REQUIREMENTS: Ongoing applications of requirements; COMMENCEMENT OF CONSTRUCTION: For construction | November 2022 | December 2022 |
| | SOLAR | | | 670.63 | | | |
| Indicative | Sanpalo Solar Power Plant | Sunpalo Solar Energy, Inc. | San Miguel, Leyte | 100 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 14 October 2016 (DDE-EPIMS-SIS No. 2016-19-006) | August 2020 | September 2020 |
| Indicative | Ceko Solar PV Project (Daanbantayan Solar PV Power Project) | CEKO Solar Farm Systems Corp. | Brgy. Tominjao, Daan Bantayan, Cebu | 100 | PERMITS AND OTHER REGULATORY REQUIREMENTS: * Issued with GIS on 5 November 2015 (DOE-EPIMB-SIS No. 2015-10-010) | TBD | TBD |
| Indicative | Silay Phase II Solar Power Project | Silay Solar Power Inc. | Silay City, Negros Occidental | 10 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 25 July 2016 (DOE-EPIMB-SIS No. 2016-07-004) | TBD | TBD |
| Indicative | Victorias Solar Power Project | VictoriaSolar Energy Corp. | Brgy. XII, Victorias City, Negros Occidental | 30.63 | Feasibility Studies, Permits and Other Regulatory Requirements -RESC NO. 2015-03-118 awarded on 3/25/2015 -COCOC NO. SSC-2016-01-041 issued on 2/16/2016 | TBD | TBD |
| Indicative | Grid Tied Solar Farm | E & P Green Energy, Inc. | Biliran, Biliran | 25 | Feasibility Studies, Permits and Other Regulatory Requirements - GIS-secured on April 2015 - HILURB Certification and NIA for DAR Conversion 21 Aug 2015 - HILURB Certification and NIA for DAR Conversion 21 Aug 2015 and 21 Sept 2016 - HILURB Certification and NIA for DAR Conversion 22 Aug 2015 and 21 Sept 2015 - DOE Certificate of Confirmation of Commerciality-28 Aug 2015 - GOI-11 Sept 2016 - Yeasibility Studies, Permits and Other Regulatory Requirements - Covered by Solar Energy Service Contract (FISC No. 2015-09-117) on 25 March 2015; - HES CN 2. DISS-09-317 avaneded on 3/12/2015 - COCCO NO. SSC-2015-09-02 issued on 08/28/2015 | TBD | тво |
| Indicative | Tigbauan Solar Power Project | Solexar Energy International, Inc. | Brgy. Cordova Norte and Bantud, Tigbauan, Iloilo | 34.3 | Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Service Contract (SESC No. 2014-05-082) on 14 July 2014; -RESC NO. 2014-06-082 awarded on 7/14/2014 -COCCO NO. SSC-2015-10-032 issued on 12/09/2015 | TBD | TBD |
| Indicative | Medellin Solar Power Plant | Solar Philippines, Inc. | Medellin, Cebu | 300 | PERMITS AND OTHER REGULATORY REQUIREMENTS: * issued with SIS on 25 October 2017 (DOE-EPIMB-SIS No. 2017-09-005) | TBD | TBD |

| Committed / Indicative | Name of the Project | Project Proponent | Location | Rated Capacity (MW) | Project Status | Target Testing & Commissioning | Target Commercial Operation |
|------------------------|--------------------------------------|---|---------------------------------------|---------------------|---|--------------------------------|--------------------------------|
| Indicative | Puente Al Sol Solar Power Plant | Puente Al Sol, Inc. | Cadiz City, Negros Occidental | 70 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • issued with SIS on 30 October 2017 (DOE-EPIMB-SIS No. 2017-08-002) | TBD | TBD |
| Indicative | Roxas City Solar Power Project | Solar Philippines Commercial Rooftop Projects, Inc. | Roxas City , Capiz | 0.7 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Awarded with RE Service Contract (SESC No. 2015-02-110) on 05 Mar 2015 • With DOC under evaluation of REMB / C-REC | TBD | TBD |
| | WIND | | | 2064 | | | |
| Indicative | Iloilo 1 Wind Power Project | Energy Development Corporation | Batad & San Dionisio, Iloilo | 213 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 6April 2016 (DOE-EPIMB-SIS No. 2016-03-003) | July 2020 | For validation |
| Indicative | Nabas Wind Power Project Phase II | PetroWind Energy Corporation | Brgy. Pawa, Nabas, Aklan | 14 | Feasibility Studies, Permits and Other Regulatory Requirements - Wind Energy Service Contract-14 Sept 2009; - Detailed Wind Resource Assessment Conducted - Gis-secured clearance from DOE on 16 September 2011 - Final Feasibility Studies of Jun 2012 - Final Feasibility Studies Aug 2012 - Final Feasibility Studies Aug 2012 - Studies Aug 2012 - September 2011 - Barrangay, Municipal, and Provincial Resolutions of Support-secured - DOE Certificate of Confirmation of Commerciality-acquired the on 31 May 2013 - Financial Arrangements - Financial Arrangement Secured-submitted certification dated 31 August 2012 from Lead Arranger, ensuring the required financing is already available if needed; Total project cost in USS118.44M Contracts for Plant and Equipment - PC Contract with EE (Corp. secured 31 Jul 2012 OH-Takers - Heads of Agreement with AKELCO for TL construction secured 28 Nov 2012 - Project Progress - Ongoing Construction | Phase 2 (14 MW) - August 2021 | Phase 2 (14 MW)-September 2021 |
| Indicative | Iloilo 2 Wind Power Project | Energy Development Corporation | Concepcion, Iloilo | 500 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 6April 2016 (DOE-EPIMB-SIS No. 2016-03-003) | TBD | TBD |
| Indicative | Negros Wind Power Project | Energy Development Corporation | Manapla & Cadiz, Negros Occidental | 262 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 6April 2016 (D.DE-EPIMB-SIS No. 2016-03-003) | TBD | тво |
| Indicative | Pulupandan Wind Power Project | First Maxpower International Corporation | Pulupandan, Negros Occidental | 50 | Feasibility Study: Wind Energy Service Contract-0.1 February 2010, Petalled Wind Resource that En. Secured the IT. - Feasibility study: Wind Energy Service Contract-0.1 February 2010, Petalled Wind Resource Assessment; Git; Various IGU permits and Resolutions of Support; DENR ECC permit; NCIP Certificate on Non-Overlap-07 Jan 2013; Clearance from MARINA, Park, Philippine Coast Guard; DPWR Nota Gight; Od-Way for overhead 174; Third Party System Impact Study; Certificate of Confirmation of Commerciality-acquired from DOE on 17 September 2013; Proof of Consent from different Lot Owner Financial Arrangements Ongoing -Project cost is \$134,475,000.00 Construction Progress Pending due to ROW and Transmission Line Issues | TBD | TBD |
| Indicative | Aklan I Wind Power Project Phase 1-3 | Tri-Conti Elements Corporation | Nabas-Malay, Aklan | 75 | PERMITS AND OTHER REQUIATORY REQUIREMENTS: • Issued clearance to undertake GIS on 17 July 2017 (DOE-EPIMB-SIS No. 2017-07-001) | TBD | TBD |

PRIVATE SECTOR INITIATED POWER PROJECTS (VISAYAS) INDICATIVE

| As | of | 31 | Δ | must | 2020 | |
|----|----|----|---|------|------|--|

| Committed / Indicative | Name of the Project | Project Proponent | Location | Rated Capacity (MW) | Project Status | Target Testing & Commissioning | Target Commercial Operation |
|------------------------|------------------------------------|--------------------------------------|--|---------------------|--|--------------------------------|-----------------------------|
| Indicative | Anda Wind Power Project | Tri-Conti ECC Renewables Corporation | Anda, Candijay & Guindalman, Bohol | 50 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued clearance to undertake GIS on 29 January 2018 (DOE-EPMB-SIS No. 2018-01-004) | TBD | TBD |
| Indicative | Bohol I (Ubay) Wind Power Project | Tri-Conti Elements Corporation | Ubay, Alicia, Mabini, Bohol | 100 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued clearance to undertake GIS on 29 January 2018 (DOE-EPMB-SIS No. 2018-01-006) | TBD | TBD |
| Indicative | Tanjay Wind Power Project | Constellation Energy Corporation | Bais, Negros Oriental | 50 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Awarded with RE Service Centract (WSC 2009-10-017) on 23 Oct 2009 • With DOL under evaluation of ReMay / C-REC | TBD | TBD |
| Indicative | San Isidro Wind Power Project | 6 Barracuda Energy Corp. | San Isidro, Northern Samar and Calbayog City, Samar | 150 | PERMITS AND OTHER REGULATORY REQUIREMENTS: * Issued with SIS on 9 July 2019 (DOE-EPIMB-RE-SIS NO. 2019-07-003) MARKETING OF CENERATING CAPACITIES: ** WESM of DUE/C ESTIMATED NUMBER OJ JOBS GENERATED: **During construction and commissioning of the project: 600 | TBD | TBD |
| Indicative | Guimaras Strait Wind Power Project | Triconti Southwind Corporation | Guimaras, Negros Occidental | 600 | PERMITS AND OTHER REGULATORY REQUIREMENTS: - Issued clearance to undertake GIS on 16 April 2020 (DOE-EPIMB-SIS No. 2020-04-009) | TBD | TBD |

Total Indicative Rated Capacity 4,547.6

| | BESS | | | 223.5 | | | |
|------------|--|---|---|-------|--|-----|-----|
| Indicative | Toledo Battery Energy Storage System | Global Business Power Corp. | Toledo City, Cebu | 6 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 14 January 2019 (DOE-EPIMB-SIS No. 2019-01-001) | TBD | TBD |
| Indicative | Daanbantayan Battery Energy Storage System | Juxtapose Ergo Consultus Inc. | Barangay Talisay, Daanbantayan, Cebu | 10 | PERMITS AND OTHER REQUIRITION REQUIREMENTS: * Issued with SiS on 3 July 2019 (DGE-EPIMB-SIS NO. 2019-06-009) | TBD | TBD |
| Indicative | Toledo Battery Energy Storage System | Global Business Power Corporation | Toledo City, Cebu | 7.5 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 29 July 2019 (DOE-EPIMB-SIS NO. 2019-07-002) | TBD | TBD |
| Indicative | Tabango Battery Energy Storage System | Global Business Power Corporation | Tabango City, Cebu | 7.5 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 29 July 2019 (DOE-EPIMB-SIS NO. 2019-07-002) | TBD | TBD |
| Indicative | Compostela Battery Energy Storage System | Global Business Power Corporation | Compostela, Cebu | 7.5 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 29 July 2019 (DOE-EPIMB-SIS NO. 2019-07-002) | TBD | TBD |
| Indicative | Dingle Battery Energy Storage System | Global Business Power Corporation | Dingle City, Cebu | 7.5 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 29 July 2019 (DOE-EPIMB-SIS NO. 2019-07-002) | TBD | TBD |
| Indicative | Ubay Battery Energy Storage System | Global Business Power Corporation | Ubay City, Cebu | 7.5 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 29 July 2019 (DOE-EPIMB-SIS NO. 2019-07-002) | TBD | TBD |
| Indicative | Ormoc Energy Storage Project | Horus Solar Energy Corp. | Ormoc, Leyte | 50 | PERMITS AND OTHER REGULATORY REQUIREMENTS: * Issued with 5IS on 20 June 2019 (DOE-EPIMB-SIS NO. 2019-06-008) | TBD | TBD |
| Indicative | Tinampa-an Energy Storage Project | Horus Solar Energy Corp. | Cadiz, Negros Occidental | 50 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 20 June 2019 (DOE-EPIMB-SIS NO. 2019-06-008) | TBD | TBD |
| Indicative | Cadiz Energy Storage Project | Horus Solar Energy Corp. | Cadiz, Negros Occidental | 50 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 20 June 2019 (DOE-EPIMB-SIS NO. 2019-06-008) | TBD | TBD |
| Indicative | Kabankalan Integrated Renewable Power Hub Facility (R-Hub) | SMCGP PHILIPPINES ENERGY STORAGE CO. LTD. | Kabankalan, Negros Occidental | 20 | | TBD | TBD |

MW

% Share

SUMMARY - INDICATIVE PROJECTS (VISAYAS)

| COAL | 600.0 | 13.2% |
|------------------|----------|-------|
| OIL-BASED | 110.2 | 2.4% |
| NATURAL GAS | 138.0 | 3.0% |
| RENEWABLE ENERGY | 3,699.4 | 81.3% |
| GEOTHERMAL | 126.0 | 2.8% |
| HYDROPOWER | 798.8 | 17.6% |
| BIOMASS | 40.0 | 0.9% |
| SOLAR | 670.6 | 14.7% |
| WIND | 2,064.0 | 45.4% |
| TOTAL | 4,547.63 | |
| *BESS | 223.5 | |