

**LUZON COMMITTED POWER PROJECTS**

As of 30 April 2023

| Name of the Project  | Plant Type  | Company Name                                       | Location  | Installed/Rated Capacity (MW) | Target Testing and Commissioning | Target Commercial Operation | Remarks / Issues Encountered During Project Development  |
|--|-------------|--|---|-------------------------------|----------------------------------|-----------------------------|--|
| <b>COAL</b>  |             |  |   | <b>1,900.000</b>              |                                  |                             |  |
| Mariveles Coal-Fired Power Plant Phase I - Unit 1                    | Coal        | Mariveles Power Generation Corporation             | Mariveles, Bataan                                   | 150.000                       | Apr 18, 2023                     | Aug 2023                    | Expected delay on the target plant commercial operation due to required completion of Balsik-San Jose 500kV Transmission Line Project of the National Grid Corporation of the Philippines.                                       |
| Mariveles Coal-Fired Power Plant Phase I - Unit 2                    | Coal        | Mariveles Power Generation Corporation             | Mariveles, Bataan                                   | 150.000                       | Jul 2023                         | Nov 2023                    |  |
| Mariveles Coal-Fired Power Plant Phase I - Unit 3                    | Coal        | Mariveles Power Generation Corporation             | Mariveles, Bataan                                   | 150.000                       | Aug 2023                         | Jan 2024                    |  |
| Mariveles Coal-Fired Power Plant Phase I - Unit 4                    | Coal        | Mariveles Power Generation Corporation             | Mariveles, Bataan                                   | 150.000                       | Dec 2023                         | May 2024                    |  |
| Masinloc Power Plant - Unit 4  | Coal        | Masinloc Power Partners Co, Ltd.                   | Masinloc, Zambales                                  | 350.000                       | Dec 2024                         | Jun 2025                    |  |
| Mariveles Coal-Fired Power Plant Phase II - Unit 5                   | Coal        | Mariveles Power Generation Corporation             | Mariveles, Bataan                                   | 150.000                       | Sep 2025                         | Dec 2025                    |  |
| Masinloc Power Plant - Unit 5  | Coal        | Masinloc Power Partners Co, Ltd.                   | Masinloc, Zambales                                  | 350.000                       | Jun 2024                         | Dec 2025                    |  |
| Mariveles Coal-Fired Power Plant Phase II - Unit 6                   | Coal        | Mariveles Power Generation Corporation             | Mariveles, Bataan                                   | 150.000                       | Dec 2025                         | Mar 2026                    |  |
| Mariveles Coal-Fired Power Plant Phase II- Unit 7                    | Coal        | Mariveles Power Generation Corporation             | Mariveles, Bataan                                   | 150.000                       | Mar 2026                         | Jun 2026                    |  |
| Mariveles Coal-Fired Power Plant Phase II - Unit 8                   | Coal        | Mariveles Power Generation Corporation             | Mariveles, Bataan                                   | 150.000                       | Jun 2026                         | Sep 2026                    |  |
| <b>OIL</b>   |             |  |   | <b>0.000</b>                  |                                  |                             |  |
| <b>NATURAL GAS</b>   |             |  |   | <b>3,500.000</b>              |                                  |                             |  |
| Batangas Combined Cyle Power Plant - Phase 1, Unit 1                 | Natural Gas | Excellent Energy Resources Inc. (EERI)             | Brgy. Dela Paz Proper, Batangas City                | 437.500                       | Mar 2024                         | Sep 2024                    |  |
| Batangas Combined Cyle Power Plant - Phase 1, Unit 2                 | Natural Gas | Excellent Energy Resources Inc. (EERI)             | Brgy. Dela Paz Proper, Batangas City                | 437.500                       | Jun 2024                         | Sep 2024                    |  |
| Batangas Combined Cyle Power Plant - Phase 1, Unit 3                 | Natural Gas | Excellent Energy Resources Inc. (EERI)             | Brgy. Dela Paz Proper, Batangas City                | 437.500                       | Sep 2024                         | Dec 2024                    |  |
| Natural Gas-Fired Power Plant  | Natural Gas | Batangas Clean Energy, Inc.                        | Brgys. Libjo and Malitam, Batangas City             | 1,100.000                     | Sept or Dec 2026                 | Mar 2027                    |  |
| Energy World Corporation 650 MW Gas Fired Combined Cycle Power Plant | Natural Gas | Energy World Corporation                           | Brgy. Ibabang Polo, Grande Island, Pagbilao, Quezon | 650.000                       | TBD                              | TBD                         | Lenders issues on Transmission.  |
| Batangas Combined Cyle Power Plant - Phase 2                         | Natural Gas | Excellent Energy Resources Inc. (EERI)             | Brgy. Dela Paz Proper, Batangas City                | 437.500                       | TBD                              | TBD                         |  |
| <b>GEOHERMAL</b>   |             |  |   | <b>66.000</b>                 |                                  |                             |  |
| Tiwi Binary Geothermal Project                                       | Geothermal  | AP Renewables, Inc.                                | Brgy. Cale, Tiwi, Albay                             | 17.000                        | Oct 2023                         | Dec 2023                    | 64% overall completion<br>Ongoing construction of power plant and connection asset. (61% and 71% complete, respectively)   |
| Palayan Binary Power Plant   | Geothermal  | Bacman Geothermal Inc.                             | Brgy. Nagotgot, Manito, Albay                       | 29.000                        | April 2023                       | Jun 2023                    | 98% overall completion.<br>Ongoing works for road concreting, mechanical piping and steel platforms installation works at power plant. (97% complete)<br>Ongoing testing and commissioning of connection assets (99.5% complete) |
| Tanawon Geothermal Project   | Geothermal  | Bacman Geothermal Inc.                             | Brgy. Capuy, Sorsogon City                          | 20.000                        | Oct 2024                         | Dec 2024                    | Commenced engineering work preparations and planning (12% complete)  |
| <b>HYDRO</b>   |             |  |   | <b>146.871</b>                |                                  |                             |  |
| Matuno Hydroelectric Power Plant                                     | Hydro       | Matuno River Development Corporation               | Bambang, Nueva Vizcaya                              | 8.661                         | 28-Apr-2023                      | Jun-23                      | With SIS Endorsement<br>Ongoing Testing and Commissionig   |
| Colasi Hydroelectric Power Plant                                     | Hydro       | Colasi Mini Hydro Electric Power Plant Corporation | Mercedes, Camarines Norte                           | 4.000                         | Jun-23                           | Jul-23                      | With SIS Endorsement<br>DOC Under FIT<br>Awaiting for Chinese supplier to conduct the testing and commissioning (Delayed on the approval of Visa)<br>Embedded Plant - CARONECO   |
| Ibulao Hydroelectric Power Project                                   | Hydro       | Hydrocore, Inc.                                    | Lagawe, Ifugao                                      | 4.500                         | Jun-23                           | Jul-23                      | With SIS Endorsement<br>DOC Under FIT<br>81% Complete<br>Embedded Plant - IFELCO   |
| Labayat River (Lower Cascade) Hydroelectric Power Project            | Hydro       | BEHMC Lower Labayat Hydropower Corporation         | Real, Quezon  | 1.400                         | Jun-23                           | Jul-23                      | With SIS Endorsement<br>DOC Under FIT<br>95% Complete  |
| Tibag Hydroelectric Power Plant                                      | Hydro       | Tibag Hydropower Corporation                       | Real, Quezon  | 5.000                         | 22-May-2023                      | Jul-23                      | With SIS Endorsement<br>DOC Under FIT<br>99.13% Complete   |
| Dupinga Hydroelectric Power Project                                  | Hydro       | Dupinga Mini Hydro Corporation                     | Gabalidon, Nueva Ecija                              | 4.800                         | Jun-23                           | Jul-23                      | 31.6% Complete   |
| Likud 2 Hydroelectric Power Project                                  | Hydro       | First Ifugao Renewable Energy Corporation          | Asipulo, Ifugao                                     | 0.560                         | Jun-23                           | Jul-23                      | 90% complete<br>For delivery of EME<br>DOC Under FIT<br>Embedded Plant - IFELCO  |
| Laguio (Laginbayan) Malaki 1 Hydroelectric Power Plant               | Hydro       | Enervantage Supplier's Co., Inc.                   | Mauban, Quezon                                      | 1.600                         | Jul-23                           | Aug-23                      | Embedded Plant - MERALCO<br>DOC Under FIT<br>Awaiting for Chinese supplier to conduct the testing and commissioning<br>99% Complete  |

**LUZON COMMITTED POWER PROJECTS**

As of 30 April 2023

| Name of the Project  | Plant Type | Company Name   | Location   | Installed/Rated Capacity (MW) | Target Testing and Commissioning | Target Commercial Operation | Remarks / Issues Encountered During Project Development  |
|--|------------|--|--|-------------------------------|----------------------------------|-----------------------------|--|
| Mariveles Hydroelectric Power Project                      | Hydro      | Southeast Asia Renewable Power Corporation                             | Mariveles, Bataan  | 0.600                         | Jul-23                           | Aug-23                      | For completion of tapping point and penstock and conduct of T&C<br>98% complete<br>Embedded Plant - Freeport Area of Bataan  |
| Biyao Hydroelectric Power Plant                            | Hydro      | AV Garcia Power Systems Corp.  | Balaban, Kalinga   | 0.800                         | Nov-23                           | Dec-23                      | DOC Under FIT<br>91% Complete<br>Embedded Plant - KAELCO   |
| Asin-Hungduan Hydroelectric Power Project                  | Hydro      | Kiangan Mini Hydro Corporation   | Kiangan, Ifugao  | 9.800                         | May 2024                         | Jun 2024                    | 7.3% as of April 2023<br>Embedded Plant - IFELCO   |
| Ibulao 1 Hydroelectric Power Project                       | Hydro      | Kiangan Mini Hydro Corporation   | Kiangan, Ifugao  | 7.600                         | May 2024                         | Jun 2024                    | 19.3% as of April 2023<br>Embedded Plant - IFELCO  |
| Lalawinan Hydroelectric Power Project                      | Hydro      | PMHC Lalawinan, Inc.   | Real, Quezon   | 3.000                         | Nov-24                           | Dec-24                      | With SIS Endorsement<br>DOC Under FIT<br>33.79% complete   |
| Sablan 1 Hydroelectric Power Project                       | Hydro      | Hedcor, Inc.   | Sablan, Benguet  | 20.000                        | Oct-25                           | 26-Nov-25                   | Under GEAP   |
| Rangas Hydroelectric Power Plant                           | Hydro      | Clean and Green Energy Solutions, Inc. - Rangas Hydropower Corporation | Goa & Tigaon, Camarines Sur                                    | 2.400                         | Nov-25                           | Dec-25                      | 10% Complete   |
| Tignoan River (Upper Cascade) Hydroelectric Power Plant    | Hydro      | BEHMC Upper Tignoan Hydropower Corporation                             | Real, Quezon   | 1.500                         | Nov-25                           | Dec-25                      | Pending issue with DENR<br>55% Complete  |
| Daet Hydroelectric Power Project                           | Hydro      | DLM Konstruct Albay Renewable Energy JV Corp                           | Daet, Camarines Norte  | 5.000                         | Nov-25                           | Dec-25                      | DOC Under FIT<br>5% Complete   |
| Tubao Hydroelectric Power Plant                            | Hydro      | Tubao Mini Hydro-Electric Corporation                                  | Tubao, La Union  | 1.500                         | Nov-25                           | Dec-25                      | With cease and desist order from DENR<br>80% Complete  |
| Dipalo Hydroelectric Power Project                         | Hydro      | Power Beacon Renewable Solutions, Inc.                                 | San Quintin, Pangasinan  | 4.150                         | Nov-25                           | Dec-25                      | 23.23% Complete  |
| Kapangan Hydroelectric Power Project                       | Hydro      | Cordillera Hydro Electric Power Corporation                            | Kapangan and Kibungan, Benguet                                 | 60.000                        | Nov-25                           | 25-Dec-25                   | With SIS Endorsement<br>Under GEAP<br>18.9% Complete   |
| <b>BIOMASS</b>   |            |  |  | <b>8.600</b>                  |                                  |                             |  |
| 5.0 MW Isabela Rice husk-Fired Biomass Power Plant Project | Biomass    | Isabela La Suerte Rice Mill Corporation                                | Isabela  | 5.000                         | Oct 2022                         | May 2023                    | Operating for own-use of its rice mill; Awaiting issuance of PAO-COC from ERC<br>Target export capacity is 1.5-MW  |
| 2.4 MW Biogas Power Plant Project                          | Biomass    | Far Eastern Alcohol Corporation  | Apalit, Pampanga   | 2.400                         | Jun 2023                         | Aug 2023                    | Operating for own-use of its bioethanol facility; Still complying for the interconnection requirements with PELCO III  |
| 1.2 MW Biogas Power Plant Project                          | Biomass    | First Quezon Biogas Corporation  | Candelaria, Quezon   | 1.200                         | Dec 2023                         | Jan 2024                    | Stopped construction due to financing issues; Awaiting approval of new bank loan from DBP  |
| <b>SOLAR</b>   |            |  |  | <b>2,477.083</b>              |                                  |                             |  |
| Pinugay Solar Power Project                                | Solar      | PH Renewables Inc.   | Baras, Rizal   | 67.500                        | Feb 2023                         | Jun 2023                    | On going testing and commissioning   |
| Ilocos Norte Solar Power Project                           | Solar      | Energy Logics Philippines, Inc.  | Burgos, Ilocos Norte   | 87.594                        | Feb 2023                         | Jun 2023                    | Endorsed to ERC for COC; under test and commissioning; awaiting for ERC issuance of COC/PAO  |
| Raslag III Solar PV Power Project                          | Solar      | Raslag Corp.   | Mabalacat, Pampanga  | 13.600                        | Apr 2023                         | Jun 2023                    | On-going Test and Commissioning. Awaiting authority to operate   |
| Bulacan 2 Solar Power Project                              | Solar      | CleanTech Global Renewables, Inc.                                      | Brgy. Casalat and Brgy. Pasong Bangkal, San Ildefonso, Bulacan | 17.603                        | Apr 2023                         | Jun 2023                    | On 31 January 2023, CGRI informed the DOE of the its target dates for the Testing, Commissioning, and Commercial Operation; and status of the project (90% Completion) |
| Concepcion 1 Solar Power Project (Phase 3)                 | Solar      | Solar Philippines Tarlac Corporation                                   | Concepcion, Tarlac   | 12.000                        | Apr 2023                         | Jun 2023                    | On-going Construction, 88%   |
| Concepcion 1 Solar Power Project (Phase 4)                 | Solar      | Solar Philippines Tarlac Corporation                                   | Concepcion, Tarlac   | 30.000                        | Jul 2023                         | Aug 2023                    | On-going Construction, 88%   |
| Cayanga-Bugallon Solar Power Project                       | Solar      | PV Sinag Power Inc.  | Bugallon, Pangasinan   | 75.088                        | Jul 2023                         | Oct 2023                    | under construction   |
| Lal-Lo Hybrid Solar Power Project                          | Solar      | Natures Renewable Energy Dev't. (NAREDCO) Corporation                  | Lal-Lo and Gattaran, Cagayan                                   | 82.488                        | Jul 2023                         | Sep 2023                    | Submitted proof of construction, with COCOC and financial closing.   |
| Arayat-Mexico Solar Power Plant Project Phase 2            | Solar      | Greencore Power Solutions 3, Inc.                                      | Arayat and Mexico, Pampanga                                    | 30.933                        | Feb 2023                         | Jun 2023                    | With Notice to ERC dated 06 March 2023 of change of TTC and TCO  |
| 64.260 MWp/48.118 MW Currimao Solar Power Project          | Solar      | Nuevo Solar Energy Corp.   | Currimao, Ilocos Norte   | 48.118                        | Mar 2023                         | Jun 2023                    | On going testing and commissioning   |
| Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1A      | Solar      | Solar Philippines Nueva Ecija Corporation                              | Penaranda, Nueva Ecija   | 33.348                        | Jun 2023                         | Jul 2023                    | 69% constructed, as reported   |
| San Marcelino Solar Power Project (Phase 1)                | Solar      | Santa Cruz Solar Energy, Inc   | San Marcelino, Zambales  | 224.000                       | Jun 2023                         | Aug 2023                    | 87.64% constructed as validated  |
| San Marcelino Solar Power Project (Phase 2)                | Solar      | Santa Cruz Solar Energy, Inc   | San Marcelino, Zambales  | 80.000                        | Jun 2023                         | Aug 2023                    | 57.63% constructed as validated  |
| Santo Domingo Solar Power Project                          | Solar      | Sinocalan Solar Power Corp.  | Brgys. Santo Domingo and Lapalo, San Manuel, Pangasinan        | 44.200                        | May 2023                         | Jun 2023                    | moved from Indicative  |
| Sapang Balen Solar 2 Power Project (Phase I)               | Solar      | Sapang Balen Solar Sustainable Energy Corp                             | Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac   | 92.799                        | Sep 2024                         | Dec 2024                    | With proof of construction   |

**LUZON COMMITTED POWER PROJECTS**

As of 30 April 2023

| Name of the Project                                   | Plant Type | Company Name  | Location   | Installed/Rated Capacity (MW) | Target Testing and Commissioning | Target Commercial Operation | Remarks / Issues Encountered During Project Development  |
|---|------------|---|--|-------------------------------|----------------------------------|-----------------------------|--|
| PAVI Green Naga Solar Power Plant Project             | Solar      | PAVI Green Renewable Energy, Inc.                   | Naga City, Camarines Sur                                     | 40.400                        | Oct 2024                         | Dec 2024                    | Under the 1st Green Energy Auction Program (GEA-1)   |
| Talugtug Solar Power Project                          | Solar      | Greenenergy Solutions Inc.                          | Talugtug, Nueva Ecija  | 99.980                        | Jan 2025                         | Mar 2025                    | Under GEA-1  |
| Concepcion Tarlac 2 Solar Power Project               | Solar      | Solar Philippines Commercial Rooftop Projects, Inc. | Concepcion and Tarlac City, Tarlac                           | 200.000                       | Oct 2025                         | Dec 2025                    | Under GEA-1  |
| Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1B | Solar      | Solar Philippines Nueva Ecija Corporation           | Penaranda, Nueva Ecija                                       | 108.400                       | Sep 2025                         | Nov 2025                    | Under GEA-1  |
| Santa Rosa Nueva Ecija 2 Solar Power Project Phase 2  | Solar      | Solar Philippines Nueva Ecija Corporation           | Penaranda, Nueva Ecija                                       | 171.600                       | Sep 2025                         | Nov 2025                    | Under GEA-1  |
| Tayabas Solar Power Project                           | Solar      | Solar Philippines Commercial Rooftop Projects, Inc. | Tayabas, Pagbilao  | 450.000                       | Oct 2025                         | Dec 2025                    | Under GEA-1<br>Covered by valid SESC and COR; endorsed to NGCP for the conduct of SIS  |
| Sapang Balen Solar 1 Power Project                    | Solar      | Sapang Balen Solar Sustainable Energy Corp          | Mabalacat City, Pampanga                                     | 96.236                        | Jun 2025                         | Dec 2025                    | with financial closing and proof of construction   |
| Sapang Balen Solar 2 Power Project (Phase 2)          | Solar      | Sapang Balen Solar Sustainable Energy Corp          | Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac | 92.799                        | Mar 2025                         | Jun 2025                    | with financial closing and proof of construction   |
| Sapang Balen Solar 2 Power Project (Phase 3)          | Solar      | Sapang Balen Solar Sustainable Energy Corp          | Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac | 92.799                        | Jun 2025                         | Dec 2025                    | with financial closing and proof of construction   |
| Sapang Balen Solar 2 Power Project (Phase 4)          | Solar      | Sapang Balen Solar Sustainable Energy Corp          | Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac | 92.799                        | Mar 2026                         | Jun 2026                    | with financial closing and proof of construction   |
| Sapang Balen Solar 2 Power Project(Phase 5)           | Solar      | Sapang Balen Solar Sustainable Energy Corp          | Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac | 92.799                        | Sep 2026                         | Dec 2026                    | with financial closing and proof of construction   |
| <b>WIND</b>   |            |   |  | <b>260.000</b>                |                                  |                             |  |
| Balaoi and Caunayan Wind Power Project(Phase 1)       | Wind       | Bayog Wind Power Corp.                              | Pagudpud, Ilocos Norte                                       | 80.00                         | Jan 2023                         | May 2023                    | Under GEA-1<br>Covered by valid WESC, COR and COCOC; with SIS; under construction<br>Merged WESC, increased capacity, and proposed to implement project in 4 phases                    |
| Balaoi and Caunayan Wind Power Project(Phase 2)       | Wind       | Bayog Wind Power Corp.                              | Pagudpud, Ilocos Norte                                       | 30.00                         | Jun 2023                         | Aug 2023                    | Under GEA-1<br>Covered by valid WESC, COR and COCOC; with SIS; under construction  |
| Balaoi and Caunayan Wind Power Project(Phase 3)       | Wind       | Bayog Wind Power Corp.                              | Pagudpud, Ilocos Norte                                       | 25.00                         | Dec 2023                         | Jan 2024                    | Under GEA-1<br>Covered by valid WESC, COR and COCOC; with SIS; under construction  |
| Caparispisan II Wind Power Project                    | Wind       | Amihan Renewable Energy Corp.                       | Pagudpud, Ilocos Norte                                       | 70.000                        | Apr 2026                         | Apr 2026                    | Under GEA-1<br>Wind Farm Civil Works Construction as reported WESC No. 2021-03-154 was awarded on 08 April 2021.<br>Target Commercial Operation is based on the approved work program. |
| Balaoi and Caunayan Wind Power Project(Phase 4)       | Wind       | Bayog Wind Power Corp.                              | Pagudpud, Ilocos Norte                                       | 25.00                         | Oct 2025                         | Dec 2025                    | Under GEA-1<br>Covered by valid WESC, COR and COCOC; with SIS; under construction  |
| Calatagan Wind Power Project                          | Wind       | Solar Philippines Calatagan Corporation             | Calatagan, Lian, Batangas                                    | 30.00                         | Oct 2025                         | Dec 2025                    | Under GEA-1<br>WESC 2019-10-126 was awarded on 23 December 2019.<br>Target Commercial Operation is based on the approved work program.   |
| <b>ENERGY STORAGE SYSTEM (ESS)</b>                    |            |   |  | <b>1,504.000</b>              |                                  |                             |  |
| Lamao Battery Energy Storage System                   | BESS       | Universal Power Solutions Inc.                      | Brgy. Lamao, Limay, Bataan                                   | 20.000                        | Aug 2022 (Completed)             | Jul 2023                    | Delays due to COVID-19 pandemic  |
| Lamao Phase 2 Battery Energy Storage System           | BESS       | Universal Power Solutions Inc.                      | Brgy. Lamao, Limay, Bataan                                   | 30.000                        | Aug 2022 (Completed)             | Jul 2023                    | Delays due to COVID-19 pandemic  |
| BCCPP Battery Energy Storage System                   | BESS       | Universal Power Solutions Inc.                      | BCCPP, Limay, Bataan   | 40.000                        | Aug 2022 (Completed)             | Jul 2023                    | Delays due to COVID-19 pandemic  |
| San Manuel Battery Energy Storage System              | BESS       | Universal Power Solutions Inc.                      | San Manuel, Pangasinan                                       | 20.000                        | Aug 2022 (Completed)             | Jul 2023                    | Delays due to COVID-19 pandemic  |
| San Manuel Battery Energy Storage System Phase 2      | BESS       | Universal Power Solutions Inc.                      | San Manuel, Pangasinan                                       | 30.000                        | Aug 2022 (Completed)             | Jul 2023                    | Delays due to COVID-19 pandemic  |
| Gamu Battery Energy Storage System                    | BESS       | Universal Power Solutions Inc.                      | Gamu, Isabela  | 20.000                        | Apr 2023                         | Jul 2023                    | Delays due to COVID-19 pandemic  |
| Gamu Battery Energy Storage System Phase 2            | BESS       | Universal Power Solutions Inc.                      | Gamu, Isabela  | 20.000                        | Apr 2023                         | Jul 2023                    | Delays due to COVID-19 pandemic  |
| Magapit Battery Energy Storage System                 | BESS       | Universal Power Solutions Inc.                      | Magapit, Cagayan   | 20.000                        | Apr 2023                         | Jul 2023                    | Delays due to COVID-19 pandemic  |
| Magapit Battery Energy Storage System Phase 2         | BESS       | Universal Power Solutions Inc.                      | Magapit, Cagayan   | 20.000                        | Apr 2023                         | Jul 2023                    | Delays due to COVID-19 pandemic  |
| Concepcion Battery Energy Storage System              | BESS       | Universal Power Solutions Inc.                      | Concepcion, Tarlac   | 20.000                        | Mar 2023                         | Jul 2023                    | Delays due to COVID-19 pandemic  |
| Concepcion Battery Energy Storage System Phase 2      | BESS       | Universal Power Solutions Inc.                      | Concepcion, Tarlac   | 30.000                        | Mar 2023                         | Jul 2023                    | Delays due to COVID-19 pandemic  |
| Lumban Battery Energy Storage System                  | BESS       | Universal Power Solutions Inc.                      | Lumban, Laguna   | 40.000                        | May 2023                         | Jul 2023                    | Delays due to COVID-19 pandemic  |
| Lumban Battery Energy Storage System Phase 2          | BESS       | Universal Power Solutions Inc.                      | Lumban, Laguna   | 20.000                        | May 2023                         | Jul 2023                    | Delays due to COVID-19 pandemic  |
| Mexico Battery Energy Storage System                  | BESS       | Universal Power Solutions Inc.                      | Mexico, Pampanga   | 50.000                        | May-23                           | Aug 2023                    | Delays due to COVID-19 pandemic  |
| Mexico Battery Energy Storage System Phase 2          | BESS       | Universal Power Solutions Inc.                      | Mexico, Pampanga   | 20.000                        | May-23                           | Aug 2023                    | Delays due to COVID-19 pandemic  |
| Mahabang Parang Battery Energy Storage System         | BESS       | Universal Power Solutions Inc.                      | Mahabang Parang, Batangas                                    | 40.000                        | Sep 2023                         | Dec 2023                    | Delays due to COVID-19 pandemic  |
| Daraga Battery Energy Storage System                  | BESS       | Universal Power Solutions Inc.                      | Daraga, Albay  | 40.000                        | Oct 2023                         | Jan 2024                    | Delays due to COVID-19 pandemic  |
| Bauang Battery Energy Storage Project                 | BESS       | Universal Power Solutions Inc.                      | Bauang, La Union   | 40.000                        | Jul 2023                         | Sep 2023                    | Delays due to COVID-19 pandemic  |

**LUZON COMMITTED POWER PROJECTS**

As of 30 April 2023

| Name of the Project                                      | Plant Type | Company Name                   | Location                                    | Installed/Rated Capacity (MW) | Target Testing and Commissioning | Target Commercial Operation | Remarks / Issues Encountered During Project Development                                 |
|--|------------|--------------------------------|---|-------------------------------|----------------------------------|-----------------------------|---|
| Labrador Battery Energy Storage System                   | BESS       | Universal Power Solutions Inc. | Labrador, Pangasinan                        | 40.000                        | Jul 2023                         | Sep 2023                    | Delays due to COVID-19 pandemic   |
| San Rafael Battery Energy Storage System                 | BESS       | Universal Power Solutions Inc. | San Rafael, Bulacan                         | 20.000                        | Jul 2023                         | Sep 2023                    | Delays due to COVID-19 pandemic   |
| Cabanatuan Battery Energy Storage                        | BESS       | Universal Power Solutions Inc. | Cabanatuan, Nueva Ecija                     | 40.000                        | Jul 2023                         | Sep 2023                    | Delays due to COVID-19 pandemic   |
| Hermosa Battery Energy Storage System                    | BESS       | Universal Power Solutions Inc. | Hermosa, Bataan                             | 40.000                        | Jul 2023                         | Sep 2023                    | Delays due to COVID-19 pandemic   |
| Laoag Battery Energy Storage System Project              | BESS       | Universal Power Solutions Inc. | Laoag, Ilocos Norte                         | 40.000                        | Jul 2023                         | Sep 2023                    | Delays due to COVID-19 pandemic   |
| Navotas Battery Energy Storage System Project            | BESS       | Universal Power Solutions Inc. | Navotas, Metro Manila                       | 40.000                        | Jul 2023                         | Sep 2023                    | Delays due to COVID-19 pandemic   |
| Mexico SJM Battery Energy Storage System                 | BESS       | Universal Power Solutions Inc. | Barangay San Jose Matulid, Mexico, Pampanga | 20.000                        | Jul 2023                         | Sep 2023                    | Delays due to COVID-19 pandemic   |
| Pagbilao Battery Energy Storage System                   | BESS       | Universal Power Solutions Inc. | Pagbilao, Quezon                            | 40.000                        | Jul 2024                         | Sep 2024                    | Delays due to COVID-19 pandemic   |
| Bacnotan Battery Energy Storage System                   | BESS       | Universal Power Solutions Inc. | Brgy. Cabugao, Bacnotan, La Union           | 40.000                        | Jul 2024                         | Sep 2024                    | Delays due to COVID-19 pandemic   |
| Subic Battery Energy Storage System                      | BESS       | Universal Power Solutions Inc. | Sitio Agusuhin, Cawag, Subic, Zambales      | 40.000                        | Jul 2024                         | Sep 2024                    | Delays due to COVID-19 pandemic   |
| San Jose del Monte Battery Energy Storage System         | BESS       | Universal Power Solutions Inc. | Brgy. San Jose del Monte City, Bulacan      | 40.000                        | Jul 2024                         | Sep 2024                    | Delays due to COVID-19 pandemic   |
| Bolo Battery Energy Storage System                       | BESS       | Universal Power Solutions Inc. | Brgy. Bolo, Labrador, Pangasinan            | 40.000                        | Jul 2024                         | Sep 2024                    | Delays due to COVID-19 pandemic   |
| Tuguegarao Battery Energy Storage System                 | BESS       | Universal Power Solutions Inc. | Brgy. Libag Norte, Tuguegarao City, Cagayan | 40.000                        | Jul 2024                         | Sep 2024                    | Delays due to COVID-19 pandemic   |
| Bayombong Battery Energy Storage System                  | BESS       | Universal Power Solutions Inc. | Brgy. Busilac, Bayombong, Nueva Vizcaya     | 40.000                        | Jul 2024                         | Sep 2024                    | Delays due to COVID-19 pandemic   |
| Calamba Battery Energy Storage System                    | BESS       | Universal Power Solutions Inc. | Brgy. Prinza, Calamba, Laguna               | 40.000                        | Jul 2024                         | Sep 2024                    | Delays due to COVID-19 pandemic   |
| Labo Battery Energy Storage System                       | BESS       | Universal Power Solutions Inc. | Brgy. Mahawan-hawan, Labo, Camarines Norte  | 40.000                        | Jul 2024                         | Sep 2024                    | Delays due to COVID-19 pandemic   |
| Naga Battery Energy Storage System                       | BESS       | Universal Power Solutions Inc. | Brgy. Del Rosario, Naga, Camarines Sur      | 40.000                        | Jul 2024                         | Sep 2024                    | Delays due to COVID-19 pandemic   |
| San Rafael Battery Energy Storage Phase 2                | BESS       | Universal Power Solutions Inc. | San Rafael, Bulacan                         | 20.000                        | Mar 2025                         | May 2025                    | Delays due to COVID-19 pandemic   |
| Sual Battery Energy Storage System                       | BESS       | Universal Power Solutions Inc. | Sual, Pangasinan                            | 60.000                        | Mar 2025                         | May 2025                    | Delays due to COVID-19 pandemic   |
| Urdaneta Battery Energy Storage System                   | BESS       | Universal Power Solutions Inc. | Urdaneta, Pangasinan                        | 40.000                        | Mar 2025                         | May 2025                    | Delays due to COVID-19 pandemic   |
| Dasmariñas Battery Energy Storage System                 | BESS       | Universal Power Solutions Inc. | Dasmariñas, Cavite                          | 40.000                        | Mar 2025                         | May 2025                    | Delays due to COVID-19 pandemic   |
| Ilijan Battery Energy Storage System                     | BESS       | Universal Power Solutions Inc. | Ilijan, Batangas                            | 40.000                        | Mar 2025                         | May 2025                    | Delays due to COVID-19 pandemic   |
| Gumaca Battery Energy Storage System                     | BESS       | Universal Power Solutions Inc. | Brgy. Progreso, Gumaca, Quezon              | 40.000                        | Mar 2025                         | May 2025                    | Delays due to COVID-19 pandemic   |
| La Trinidad Battery Energy Storage System                | BESS       | Universal Power Solutions Inc. | Beckel, La Trinidad, Benguet                | 40.000                        | Mar 2025                         | May 2025                    | Delays due to COVID-19 pandemic   |
| BCCP Limay Battery Energy Storage System Project Phase 2 | BESS       | Universal Power Solutions Inc. | BCCPP, Limay, Bataan                        | 20.000                        | Mar 2025                         | May 2025                    | Delays due to COVID-19 pandemic   |
| Angat Battery Energy Storage System Project              | BESS       | Universal Power Solutions Inc. | Angat, Bulacan                              | 20.000                        | Mar 2025                         | May 2025                    | Delays due to COVID-19 pandemic   |
| Magat Battery Energy Storage System                      | BESS       | SN Aboitiz Power Magat, Inc.   | Ramon, Isabela                              | 24.000                        | Jun 2023                         | Mar 2024                    | Slightly delayed due to contractors logistics issue and minor civil related activities. |

**Notes:**

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 30 April 2023

**For inquiries, please contact the following:**

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph