

**LUZON COMMITTED POWER PROJECTS**

As of 31 May 2023

Name of the Project	Plant Type	Company Name	Location	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
<b>COAL</b>				<b>1,900.000</b>			
Mariveles Coal-Fired Power Plant Phase I - Unit 1	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Apr 18, 2023	Aug 2023	
Mariveles Coal-Fired Power Plant Phase I - Unit 2	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Jul 2023	Nov 2023	
Mariveles Coal-Fired Power Plant Phase I - Unit 3	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Aug 2023	Jan 2024	
Mariveles Coal-Fired Power Plant Phase I - Unit 4	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Dec 2023	May 2024	
Masinloc Power Plant - Unit 4	Coal	Masinloc Power Partners Co., Ltd.	Masinloc, Zambales	350.000	Dec 2024	Jun 2025	
Mariveles Coal-Fired Power Plant Phase II - Unit 5	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Sep 2025	Dec 2025	
Masinloc Power Plant - Unit 5	Coal	Masinloc Power Partners Co., Ltd.	Masinloc, Zambales	350.000	Jun 2025	Dec 2025	
Mariveles Coal-Fired Power Plant Phase II - Unit 6	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Dec 2025	Mar 2026	
Mariveles Coal-Fired Power Plant Phase II - Unit 7	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Mar 2026	Jun 2026	
Mariveles Coal-Fired Power Plant Phase II - Unit 8	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Jun 2026	Sep 2026	
<b>OIL</b>				<b>11.040</b>			
11.04 MW Capas Bunker C-Fired Diesel Power Plant	Oil	Supreme Power Corp.	Brgy. Sto. Rosario, Capas, Tarlac	11.040	Sep-23	Jan-24	Delays in procurement of major equipment offshore due to COVID-19 pandemic restrictions
<b>NATURAL GAS</b>				<b>3,500.000</b>			
Batangas Combined Cycle Power Plant - Phase 1, Unit 1	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	437.500	Mar 2024	Sep 2024	
Batangas Combined Cycle Power Plant - Phase 1, Unit 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	437.500	Jun 2024	Sep 2024	
Batangas Combined Cycle Power Plant - Phase 1, Unit 3	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	437.500	Sep 2024	Dec 2024	
Natural Gas-Fired Power Plant	Natural Gas	Batangas Clean Energy, Inc.	Brgys. Libjo and Malitam, Batangas City	1,100.000	Sept or Dec 2026	Mar 2027	
Energy World Corporation 650 MW Gas Fired Combined Cycle Power Plant	Natural Gas	Energy World Corporation	Brgy. Ibabang Polo, Grande Island, Pagbilao, Quezon	650.000	TBD	TBD	Lenders issues on Transmission.
Batangas Combined Cycle Power Plant - Phase 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	437.500	TBD	TBD	
<b>GEOHERMAL</b>				<b>66.000</b>			
Tiwi Binary Geothermal Project	Geothermal	AP Renewables, Inc.	Brgy. Cale, Tiwi, Albay	17.000	Oct 2023	Dec 2023	68% overall completion Ongoing construction of power plant and connection asset. (68% and 74% complete, respectively)
Palayan Binary Power Plant	Geothermal	Bacman Geothermal Inc.	Brgy. Nagotgot, Manito, Albay	29.000	Sep-23	Dec 2023	98% overall completion Ongoing works for road concreting, mechanical piping and steel platforms installation works at power plant. (97% complete); Ongoing testing and commissioning of connection assets (99.5% complete); Target T&C and COD are subject to the approval of their request for WP revision. Under evaluation.
Tanawon Geothermal Project	Geothermal	Bacman Geothermal Inc.	Brgy. Capuy, Sorsogon City	20.000	Oct 2024	Dec 2024	Commenced engineering work preparations and planning (12% complete)
<b>HYDRO</b>				<b>146.871</b>			
Matuno Hydroelectric Power Plant	Hydro	Matuno River Development Corporation	Bambang, Nueva Vizcaya	8.661	Jul-23	Aug-23	With SIS Endorsement Ongoing Testing and Commissioning
Tibag Hydroelectric Power Plant	Hydro	Tibag Hydropower Corporation	Real, Quezon	5.000	22-May-2023	Jul-23	With SIS Endorsement DOC Under FIT 99.13% Complete
Colasi Hydroelectric Power Plant	Hydro	Colasi Mini Hydro Electric Power Plant Corporation	Mercedes, Camarines Norte	4.000	Jun-23	Jul-23	With SIS Endorsement DOC Under FIT Awaiting for Chinese supplier to conduct the testing and commissioning (Delayed on the approval of Visa) Embedded Plant - CARONECO
Ibulao Hydroelectric Power Project	Hydro	Hydrocore, Inc.	Lagawe, Ifugao	4.500	Jun-23	Jul-23	With SIS Endorsement DOC Under FIT 81% Complete Embedded Plant - IFELCO
Labayat River (Lower Cascade) Hydroelectric Power Project	Hydro	BEHMC Lower Labayat Hydropower Corporation	Real, Quezon	1.400	Jun-23	Jul-23	With SIS Endorsement DOC Under FIT 95% Complete
Likud 2 Hydroelectric Power Project	Hydro	First Ifugao Renewable Energy Corporation	Asipulo, Ifugao	0.560	Jun-23	Jul-23	90% complete For delivery of EME DOC Under FIT Embedded Plant - IFELCO
Laguio (Laginbayan) Malaki 1 Hydroelectric Power Plant	Hydro	Enervantage Supplier's Co., Inc.	Mauban, Quezon	1.600	Jul-23	Aug-23	Embedded Plant - MERALCO DOC Under FIT Awaiting for Chinese supplier to conduct the testing and commissioning 99% Complete
Mariveles Hydroelectric Power Project	Hydro	Southeast Asia Renewable Power Corporation	Mariveles, Bataan	0.600	Jul-23	Aug-23	For completion of tapping point and penstock and conduct of T&C 98% complete Embedded Plant - Freeport Area of Bataan
Biyao Hydroelectric Power Plant	Hydro	AV Garcia Power Systems Corp.	Balbalan, Kalinga	0.800	Nov-23	Dec-23	DOC Under FIT 91% Complete Embedded Plant - KAELCO
Asin-Hungduan Hydroelectric Power Project	Hydro	Kiangnan Mini Hydro Corporation	Kiangnan, Ifugao	9.800	May 2024	Jun 2024	7.3% as of April 2023 Embedded Plant - IFELCO
Ibulao 1 Hydroelectric Power Project	Hydro	Kiangnan Mini Hydro Corporation	Kiangnan, Ifugao	7.600	May 2024	Jun 2024	19.3% as of April 2023 Embedded Plant - IFELCO
Dupinga Hydroelectric Power Project	Hydro	Dupinga Mini Hydro Corporation	Gabalidon, Nueva Ecija	4.800	Nov-24	Dec-24	31.6% Complete

**LUZON COMMITTED POWER PROJECTS**

As of 31 May 2023

Name of the Project	Plant Type	Company Name	Location	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Lalawinan Hydroelectric Power Project	Hydro	PMHC Lalawinan, Inc.	Real, Quezon	3.000	Nov-24	Dec-24	With SIS Endorsement DOC Under FIT 33.79% complete
Sablan 1 Hydroelectric Power Project	Hydro	Hedcor, Inc.	Sablan, Benguet	20.000	Oct-25	26-Nov-25	Under GEAP
Daet Hydroelectric Power Project	Hydro	DLM Konstruct Albay Renewable Energy JV Corp	Daet, Camarines Norte	5.000	Nov-25	Dec-25	DOC Under FIT 5% Complete
Dipalo Hydroelectric Power Project	Hydro	Power Beacon Renewable Solutions, Inc.	San Quintin, Pangasinan	4.150	Nov-25	Dec-25	23.23% Complete
Kapangan Hydroelectric Power Project	Hydro	Cordillera Hydro Electric Power Corporation	Kapangan and Kibungan, Benguet	60.000	Nov-25	25-Dec-25	With SIS Endorsement Under GEAP 18.9% Complete
Rangas Hydroelectric Power Plant	Hydro	Clean and Green Energy Solutions, Inc. - Rangas Hydropower Corporation	Goa & Tigaon, Camarines Sur	2.400	Nov-25	Dec-25	10% Complete
Tignoan River (Upper Cascade) Hydroelectric Power Plant	Hydro	BEHMC Upper Tignoan Hydropower Corporation	Real, Quezon	1.500	Nov-25	Dec-25	Pending issue with DENR 55% Complete
Tubao Hydroelectric Power Plant	Hydro	Tubao Mini Hydro-Electric Corporation	Tubao, La Union	1.500	Nov-25	Dec-25	With cease and desist order from DENR 80% Complete
<b>BIOMASS</b>				<b>13.682</b>			
5.0 MW Isabela Rice husk-Fired Biomass Power Plant Project	Biomass	Isabela La Suerte Rice Mill Corporation	Isabela	5.000	Oct 2022	Aug 2023	Operating for own-use of its rice mill; Awaiting issuance of PAO-COC from ERC. Target export capacity is 1.5-MW
2.4 MW Biogas Power Plant Project	Biomass	Far Eastern Alcohol Corporation	Apalit, Pampanga	2.400	Jun 2023	Aug 2023	Operating for own-use of its bioethanol facility; Still complying for the interconnection requirements with PELCO III
1.2 MW Biogas Power Plant Project	Biomass	First Quezon Biogas Corporation	Candelaria, Quezon	1.200	Jul 2024	Sep 2024	Stopped construction due to financing issues; Bank loan was recently approved by DBP and awaiting release of fund; Target to resume construction by August 2023
5.082-MW Biomass Power Plant Project	Biomass	Trustpower Corporation	Mabalacat City, Pampanga	5.082	Dec 2024	Feb 2025	Attained 38% overall project completion
<b>SOLAR</b>				<b>2,497.705</b>			
Pinagay Solar Power Project	Solar	PH Renewables Inc.	Baras, Rizal	67.500	Feb 2023	Sep 2023	On going testing and commissioning
Raslag III Solar PV Power Project	Solar	Raslag Corp.	Mabalacat, Pampanga	13.600	May 2023	Jul 2023	On-going Test and Commissioning. Awaiting authority to operate
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1A	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	33.348	Jun 2023	Jul 2023	69% constructed, as reported
San Marcelino Solar Power Project (Phase 1)	Solar	Santa Cruz Solar Energy, Inc	San Marcelino, Zambales	224.000	Jun 2023	Aug 2023	87.64% constructed as validated
San Marcelino Solar Power Project (Phase 2)	Solar	Santa Cruz Solar Energy, Inc	San Marcelino, Zambales	80.000	Jun 2023	Aug 2023	57.63% constructed as validated
Ilocos Norte Solar Power Project	Solar	Energy Logics Philippines, Inc.	Burgos, Ilocos Norte	87.594	Feb 2023	Sep 2023	Endorsed to ERC for COC; under test and commissioning; awaiting for ERC issuance of COC/PAO
Concepcion 1 Solar Power Project (Phase 3)	Solar	Solar Philippines Tarlac Corporation	Concepcion, Tarlac	12.000	May 2023	Sep 2023	On-going Construction, 88%
Lal-lo Hybrid Solar Power Project	Solar	Natures Renewable Energy Dev't. (NAREDCO) Corporation	Lal-lo and Gattaran, Cagayan	82.488	Jul 2023	Sep 2023	Submitted proof of construction, with COCOC and financial closing.
Arayat-Mexico Solar Power Plant Project Phase 2	Solar	Greencore Power Solutions 3, Inc.	Arayat and Mexico, Pampanga	30.933	Apr 2023	Sep 2023	Target commercial operation is June 11, 2023 (until issuance of PAO) per May Power Project update. TCO is indicative pending issuance of PAO
64.260 MWp/48.118 MW Currimao Solar Power Project	Solar	Nuevo Solar Energy Corp.	Currimao, Ilocos Norte	48.118	Jul 2023	Sep 2023	TCO is indicative. Awaiting issuance of COC-ERC
Concepcion 1 Solar Power Project (Phase 4)	Solar	Solar Philippines Tarlac Corporation	Concepcion, Tarlac	30.000	Jun 2023	Oct 2023	On-going Construction, 88%
Cayanga-Bugallon Solar Power Project	Solar	PV Sinag Power Inc.	Bugallon, Pangasinan	75.088	Jul 2023	Oct 2023	under construction
Bulacan 2 Solar Power Project	Solar	CleanTech Global Renewables, Inc.	Brgy. Casalat and Brgy. Pasong Bangkal, San Ildefonso, Bulacan	17.603	Dec 2023	Dec 2023	On 24 April 2023, DOE approved CGRI's Work Plan, moving the Commercial Operation Date of the project on 31 December 2023. (Within the 5-yr Work Plan 2019-2024)
Trust Power Solar Power Project	Solar	Trustpower Corporation	Brgy. Paralayunan, Mabalacat City, Pampanga	20.622	Sep 2023	Dec 2023	With proof of construction
Santo Domingo Solar Power Project	Solar	Sinocalan Solar Power Corp.	Brgys. Santo Domingo and Lapalo, San Manuel, Pangasinan	44.200	Dec 2023	Mar 2024	
Sapang Balen Solar 2 Power Project (Phase 1)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	92.799	Sep 2024	Dec 2024	With proof of construction
PAVI Green Naga Solar Power Plant Project	Solar	PAVI Green Renewable Energy, Inc.	Naga City, Camarines Sur	40.400	Oct 2024	Dec 2024	Under the 1st Green Energy Auction Program (GEA-1)
Taluqtug Solar Power Project	Solar	Greenenergy Solutions Inc.	Taluqtug, Nueva Ecija	99.980	Jan 2025	Mar 2025	Under GEA-1
Sapang Balen Solar 2 Power Project (Phase 2)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	92.799	Mar 2025	Jun 2025	with financial closing and proof of construction
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1B	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	108.400	Sep 2025	Nov 2025	Under GEA-1
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 2	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	171.600	Sep 2025	Nov 2025	Under GEA-1
Concepcion Tarlac 2 Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Concepcion and Tarlac City, Tarlac	200.000	Oct 2025	Dec 2025	Under GEA-1
Tayabas Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Tayabas, Pagbilao	450.000	Oct 2025	Dec 2025	Covered by valid SESC and COR; endorsed to NGCP for the conduct of SIS
Sapang Balen Solar 1 Power Project	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City, Pampanga	96.236	Jun 2025	Dec 2025	with financial closing and proof of construction
Sapang Balen Solar 2 Power Project (Phase 3)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	92.799	Jun 2025	Dec 2025	with financial closing and proof of construction
Sapang Balen Solar 2 Power Project (Phase 4)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	92.799	Mar 2026	Jun 2026	with financial closing and proof of construction
Sapang Balen Solar 2 Power Project(Phase 5)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	92.799	Sep 2026	Dec 2026	with financial closing and proof of construction
<b>WIND</b>				<b>260.000</b>			
Balaoi and Caunayan Wind Power Project(Phase 1)	Wind	Bayog Wind Power Corp.	Pagudpud, Ilocos Norte	80.00	Jan 2023	Jun 2023	Under GEA-1 Covered by valid WESC, COR and COCOC; with SIS; under construction Merged WESC, increased capacity, and proposed to implement project in 4 phases
Balaoi and Caunayan Wind Power Project(Phase 2)	Wind	Bayog Wind Power Corp.	Pagudpud, Ilocos Norte	30.00	Jun 2023	Aug 2023	Under GEA-1 Covered by valid WESC, COR and COCOC; with SIS; under construction

**LUZON COMMITTED POWER PROJECTS**

As of 31 May 2023

Name of the Project	Plant Type	Company Name	Location	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Balaoi and Caunayan Wind Power Project(Phase 3)	Wind	Bayog Wind Power Corp.	Pagudpud, Ilocos Norte	25.00	Dec 2023	Jan 2024	Under GEA-1 Covered by valid WESC, COR and COCOC; with SIS; under construction
Balaoi and Caunayan Wind Power Project(Phase 4)	Wind	Bayog Wind Power Corp.	Pagudpud, Ilocos Norte	25.00	Oct 2025	Dec 2025	Under GEA-1 Covered by valid WESC, COR and COCOC; with SIS; under construction
Calatagan Wind Power Project	Wind	Solar Philippines Calatagan Corporation	Calatagan, Lian, Batangas	30.00	Oct 2025	Dec 2025	Under GEA-1 WESC 2019-10-126 was awarded on 23 December 2019. Target Commercial Operation is based on the approved work program.
Caparispisan II Wind Power Project	Wind	Amihan Renewable Energy Corp.	Pagudpud, Ilocos Norte	70.000	Apr 2026	Apr 2026	Under GEA-1 Wind Farm Civil Works Construction as reported WESC No. 2021-03-154 was awarded on 08 April 2021. Target Commercial Operation is based on the approved work program.
<b>ENERGY STORAGE SYSTEM (ESS)</b>				<b>1,504.000</b>			
Lamao Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Lamao, Limay, Bataan	20.000	Aug 2022 (Completed)	Jul 2023	Delays due to COVID-19 pandemic
Lamao Phase 2 Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Lamao, Limay, Bataan	30.000	Aug 2022 (Completed)	Jul 2023	Delays due to COVID-19 pandemic
BCCP Battery Energy Storage System	BESS	Universal Power Solutions Inc.	BCCPP, Limay, Bataan	40.000	Aug 2022 (Completed)	Jul 2023	Delays due to COVID-19 pandemic
San Manuel Battery Energy Storage System	BESS	Universal Power Solutions Inc.	San Manuel, Pangasinan	20.000	Aug 2022 (Completed)	Jul 2023	Delays due to COVID-19 pandemic
San Manuel Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	San Manuel, Pangasinan	30.000	Aug 2022 (Completed)	Jul 2023	Delays due to COVID-19 pandemic
Gamu Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Gamu, Isabela	20.000	May 2023	Aug 2023	Delays due to COVID-19 pandemic
Gamu Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Gamu, Isabela	20.000	May 2023	Aug 2023	Delays due to COVID-19 pandemic
Magapit Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Magapit, Cagayan	20.000	Apr 2023	Jul 2023	Delays due to COVID-19 pandemic
Magapit Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Magapit, Cagayan	20.000	Apr 2023	Jul 2023	Delays due to COVID-19 pandemic
Concepcion Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Concepcion, Tarlac	20.000	Mar 2023	Jul 2023	Delays due to COVID-19 pandemic
Concepcion Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Concepcion, Tarlac	30.000	Mar 2023	Jul 2023	Delays due to COVID-19 pandemic
Lumban Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Lumban, Laguna	40.000	Jun 2023	Sep 2023	Delays due to COVID-19 pandemic
Lumban Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Lumban, Laguna	20.000	Jun 2023	Sep 2023	Delays due to COVID-19 pandemic
Mexico Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Mexico, Pampanga	50.000	Jun 2023	Sep 2023	Delays due to COVID-19 pandemic
Mexico Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Mexico, Pampanga	20.000	Jun 2023	Sep 2023	Delays due to COVID-19 pandemic
Mahabang Parang Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Mahabang Parang, Batangas	40.000	Sep 2023	Dec 2023	Delays due to COVID-19 pandemic
Daraga Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Daraga, Albay	40.000	Oct 2023	Jan 2024	Delays due to COVID-19 pandemic
Bauang Battery Energy Storage Project	BESS	Universal Power Solutions Inc.	Bauang, La Union	40.000	Dec 2023	Mar 2024	Delays due to COVID-19 pandemic
Labrador Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Labrador, Pangasinan	40.000	Dec 2023	Mar 2024	Delays due to COVID-19 pandemic
San Rafael Battery Energy Storage System	BESS	Universal Power Solutions Inc.	San Rafael, Bulacan	20.000	Dec 2023	Mar 2024	Delays due to COVID-19 pandemic
Cabanatuan Battery Energy Storage	BESS	Universal Power Solutions Inc.	Cabanatuan, Nueva Ecija	40.000	Dec 2023	Mar 2024	Delays due to COVID-19 pandemic
Hermosa Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Hermosa, Bataan	40.000	Dec 2023	Mar 2024	Delays due to COVID-19 pandemic
Laoag Battery Energy Storage System Project	BESS	Universal Power Solutions Inc.	Laoag, Ilocos Norte	40.000	Dec 2023	Mar 2024	Delays due to COVID-19 pandemic
Navotas Battery Energy Storage System Project	BESS	Universal Power Solutions Inc.	Navotas, Metro Manila	40.000	Dec 2023	Mar 2024	Delays due to COVID-19 pandemic
Mexico SJM Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Barangay San Jose Matulid, Mexico, Pampanga	20.000	Sep 2023	Dec 2023	Delays due to COVID-19 pandemic
Pagbilao Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Pagbilao, Quezon	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Bacnotan Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Cabugao, Bacnotan, La Union	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Subic Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Sitio Agusuhin, Cawaq, Subic, Zambales	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
San Jose del Monte Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. San Jose del Monte City, Bulacan	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Bolo Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Bolo, Labrador, Pangasinan	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Tuquegarao Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Libag Norte, Tuquegarao City, Cagayan	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Bayombong Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Busilac, Bayombong, Nueva Vizcaya	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Calamba Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Prinza, Calamba, Laguna	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Labo Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Mahawan-hawan, Labo, Camarines Norte	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Naga Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Del Rosario, Naga, Camarines Sur	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
San Rafael Battery Energy Storage Phase 2	BESS	Universal Power Solutions Inc.	San Rafael, Bulacan	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Sual Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Sual, Pangasinan	60.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Urdaneta Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Urdaneta, Pangasinan	40.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Dasmariñas Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Dasmariñas, Cavite	40.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Ilijan Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Ilijan, Batangas	40.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Gumaca Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Progreso, Gumaca, Quezon	40.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
La Trinidad Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Beckel, La Trinidad, Benguet	40.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
BCCP Limay Battery Energy Storage System Project Phase 2	BESS	Universal Power Solutions Inc.	BCCPP, Limay, Bataan	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Angat Battery Energy Storage System Project	BESS	Universal Power Solutions Inc.	Angat, Bulacan	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Magat Battery Energy Storage System	BESS	SN Aboltiz Power Magat, Inc.	Ramon, Isabela	24.000	Jun 2023	Mar 2024	Slightly delayed due to contractors logistics issue and minor civil related activities.

**Notes:**

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 May 2023

**For inquiries, please contact the following:**

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph