

VISAYAS COMMITTED POWER PROJECTS

As of 28 February 2023

Name of the Project	Plant Type	Company Name	Location	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL				135.000			
Palm Concepcion Coal-Fired Power Plant Unit II	Coal	Palm Concepcion Power Corp.	Brgy. Nipa, Concepcion, Iloilo	135.000	Mar 2025	Mar 2025	
OIL				19.674			
11.174 MW Calbayog Bunker C-Fired Diesel Power Plant	Oil	GT-Energy Corp.	Purok 1, Sitio Looc, Brgy. Carayman, Calbayog City, Western Samar	11.174	Jan 2023	Feb 2023	Delay in procurement of major equipment offshore due to Covid-19 restriction and increase of project costs due to inflation.
Sulzer Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu	5.500	Completed	Sep 2023	Power plant construction and SIS of NGCP has been completed and accepted by GMC. Required CAPEX (sub-transmission lines, protective devices, communication equipment, etc) is currently finalized thru the conduct of Facility Study before CAPEX construction can be started.
Caterpillar Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu	2.000	Completed	Sep 2023	
Cummins Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu	1.000	Completed	Sep 2023	
GEOHERMAL				55.000			
Biliran Geothermal Plant Project (Unit 1)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	2.000	Sep 2022	Mar 2023	Embedded connection with BILECO. Testing and commissioning not yet started due to the delayed shipment of equipment encountered caused by COVID-19 restrictions. 68% overall completion in construction and installation of power plant including transmission line upgrading.
Northern Negros Geothermal Project	Geothermal	Energy Development Corporation	Bago and Murcia, province of Negros Occidental.	5.000	Jun 2024	Aug 2024	Certificate of Confirmation of Commerciality was approved on 20 October 2022
Biliran Geothermal Plant Project (Unit 2)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	6.000	Sep 2024	Nov 2024	
Biliran Geothermal Plant Project (Unit 3)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	10.000	2025	2025	
Biliran Geothermal Plant Project (Unit 4)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	10.000	2026	2026	
Biliran Geothermal Plant Project (Unit 5)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	22.000	2027	2027	
HYDRO				26.100			
Timbaban Hydroelectric Power Project	Hydro	Oriental Energy and Power Generation Corporation	Madalag, Aklan	18.00	Nov 2022	Jun 2023	DOC Under FIT Ongoing Testing and Commissioning Ongoing repair of Generator Unit 3 (current leakage issue) awaiting for the electro-mechanical supplier's engineer from Europe
Igbulo (Bais) Hydroelectric Power Project	Hydro	Century Peak Energy Corporation	Igbaras, Iloilo	8.10	Mar 2023	Apr 2023	With SIS Endorsement DOC Under FIT For Testing and Commissioning (Issue with SCADA provider)
BIOMASS				14.000			
8 MW Biomass Cogeneration Plant (Expansion Project)	Biomass	Central Azucarera de San Antonio	Passi City, Iloilo	8.000	Oct 2023	Dec 2023	Awaiting schedule of window for the conduct of T&C from NGCP
6 MW Biomass Power Plant Project	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	6.000	Apr 2023	Jun 2023	97% project completion Signed BREOC amendment for the increase in capacity from 3-MW to 6-MW on 09 November 2022.
SOLAR				300.000			
Kananga-Ormoc Solar Power Project	Solar	Solar Philippines Visayas Corporation	Kananga and Ormoc City, Leyte	300.000	Dec 2025	Dec 2025	Under the 1st Green Energy Auction Program (GEA-1)
WIND				13.200			
13.2MW Nabas-2 Wind Power Project	Wind	Petrowind Energy, Inc.	Nabas, Malay, Aklan	13.200	May 2025	May 2025	Under GEA-1
ENERGY STORAGE SYSTEM (ESS)				300.000			
Toledo Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Toledo City, Cebu	20.000	Oct 2021 (Completed)	Jul 2023	Delays due to COVID-19 pandemic
Ubay Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Ubay, Bohol	20.000	July 2022 (Completed)	Jul 2023	Delays due to COVID-19 pandemic
Ormoc Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Ormoc, Leyte	20.000	Jan 2023	Jul 2023	Delays due to COVID-19 pandemic
Ormoc Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Ormoc, Leyte	20.000	Jan 2023	Jul 2023	Delays due to COVID-19 pandemic
Tabango Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Tabango, Leyte	20.000	Apr 2023	Jul 2023	Delays due to COVID-19 pandemic
Dingle Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Dingle, Iloilo	20.000	Sep 2023	Dec 2023	Delays due to COVID-19 pandemic
Samboan Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Samboan, Cebu	20.000	Jul 2023	Sep 2023	Delays due to COVID-19 pandemic
Compostela Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Compostela, Cebu	20.000	Jul 2023	Sep 2023	Delays due to COVID-19 pandemic
Nabas Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Nabas, Antique	20.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Calbayog Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Carayman, Calbayog, Samar	20.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Tabango Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Tabango, Leyte	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Toledo Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Toledo City, Cebu	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
San Carlos Battery Energy Storage System	BESS	Universal Power Solutions Inc.	San Carlos City, Negros Occidental	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Mactan Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Mactan, Cebu	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Ubay Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Ubay, Bohol	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic

Notes:

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 28 February 2023

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph