

PRIVATE SECTOR INITIATED POWER PROJECTS (VISAYAS)  
INDICATIVE  
As of 31 July 2017

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	<b>COAL</b>			<b>900</b>			
Indicative	Therma Visayas Energy Project	Therma Visayas Inc.	Brgy. Bato, Toledo City, Cebu	300	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>-GIS-clearance from DOE issued on 16 June 2012 (GIS study-approved)</li> <li>-ECC issued last May 2013</li> <li>-BOI-registered</li> <li>- July 23, 2014 - SAPA issued for foreshore development works for coal jetty</li> <li>-Site feasibility - completed on May 2015</li> <li>-Land Acquisition for Completion</li> <li>-Applied CAAP Height Clearance permit</li> <li>-Transmission EPC has been awarded</li> </ul> <p><b>Contracts for Plant and Equipment</b></p> <ul style="list-style-type: none"> <li>-EPC Contract awarded last 30 May 2014</li> </ul> <p><b>Financial Arrangements</b></p> <ul style="list-style-type: none"> <li>-Self-funded with on-going negotiations with financing institutions; awaiting closure; March 2016 - 3rd draw down; 4th draw Partial on 2 May 2016; 5th drawdown is scheduled on Aug 2016; 6th Drawdown on Dec 2016</li> <li>-Project cost is Php23B</li> </ul> <p><b>Off-Takers</b></p> <ul style="list-style-type: none"> <li>-On-going discussions with target off-takers</li> </ul> <p><b>Contracts for Plant and Equipment</b></p> <ul style="list-style-type: none"> <li>-EPC Contract awarded to Hyundai Engineering Co., Ltd. and Galing Power &amp; Energy Co., Inc. last May 30, 2014</li> </ul> <p><b>Project Progress</b></p> <ul style="list-style-type: none"> <li>- May 2015-site development works completed</li> <li>-Aug 2015-Piling works for the Coal Unloading Jetty commenced</li> <li>-Construction completion at 91.59% as of 25 January 2017</li> </ul>	June 2017	Unit 1: December 2017 Unit 2: March 2018
Indicative	SPC Expansion Coal Power Plant Project	SPC Power Corporation	Brgy. Colon, Naga City, Cebu	300	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>-SIS-clearance from DOE issued on 09 March 2015</li> </ul>	TBD	TBD
Indicative	Ludo Coal-Fired Thermal Power Plant	Ludo Power Corporation	Cebu City	300	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>-SIS-clearance issued by DOE issued on 11 Dec 2015</li> </ul>	TBD	TBD
	<b>NATURAL GAS</b>			<b>138</b>			
Indicative	Argao Floating CCGT Power Plant	PHINMA Energy Corporation	Brgy. Bulasa, Argao, Cebu	138	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with SIS 24 July 2017 (DOE-EPIMB-SIS No. 2017-06-007)</li> </ul>	TBD	TBD
	<b>OIL</b>			<b>87.2</b>			
Indicative	Datem Energy Northern Samar Diesel Power Plant Project	Datem Energy Corporation	Northern Samar	10	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>-SIS-clearance issued by DOE on 12 Nov 2015</li> </ul>	TBD	TBD
Indicative	Marubeni Diesel Genset Facility	Marubeni Corporation	Isabel, Leyte	70	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 25 May 2016 (DOE-EPIMB-SIS No. 2017-05-007)</li> </ul>	TBD	TBD
Indicative	SPC Ubay Diesel Power Plant Project	Supreme Power Corporation	Ubay, Bohol	7.2	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 13 June 2017 (DOE-EPIMB-SIS No. 2017-06-002)</li> </ul>	TBD	TBD
	<b>GEOHERMAL</b>			<b>40</b>			
Indicative	Dauin Geothermal Project	Energy Development Corporation	Dauin, Negros Oriental	40	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>-Land-use permits for areas on public land-obtained (*site on public land but portions of access road leading to Site sits on private land)</li> <li>-DOE Service Contract Project within GRESC # 2009-10-002</li> <li>-LGU endorsement obtained</li> <li>-SLUP Obtained (subject for renewal)</li> <li>-TCP Obtained</li> <li>-RRW Obtained</li> <li>-Water rights obtained</li> <li>-DENR-ECC obtained;</li> </ul> <p><b>Financial Arrangements</b></p> <ul style="list-style-type: none"> <li>-Ongoing negotiations on the financing</li> </ul>	December 2025	December 2025 (Target Testing and Commissioning)
	<b>HYDROPOWER</b>			<b>705.34</b>			
Indicative	Hilabangan (Lower Cascade)	Century Peak Energy Corporation	Kabankalan, Negros Occidental	3	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>- GIS-clearance to undertake issued by DOE on August 2013</li> <li>- Confirmation of Commerciality-issued on 28 August 2013;</li> <li>-Submission of lacking requirements in progress</li> </ul>	August 2018	August 2018 (Target Testing and Commissioning)
Indicative	Hilabangan (Upper Cascade)	Century Peak Energy Corporation	Kabankalan, Negros Occidental	4.8	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>- GIS-clearance issued by DOE on August 2013</li> <li>- Confirmation of Commerciality-issued on 28 August 2013</li> <li>-Submission of lacking requirements in progress</li> </ul>	August 2018	August 2018 (Target Testing and Commissioning)

Indicative	Main Aklan River Hydroelectric Power Project	Sunwest Water & Electric Company, Inc.	Libacao, Aklan	15	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b>  - Confirmation of Commerciality-issued on 19 September 2013  -Submission of lacking requirements in progress</p>	September 2018	September 2018 (Target Testing and Commissioning)
Indicative	Maninila (Lower Cascade)	Century Peak Energy Corporation	San Remigio, Antique	4.5	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b>  - GIS-clearance from DOE issued on August 2013  - Confirmation of Commerciality-issued on 02 October 2013  -Submission of lacking requirements in progress</p>	October 2018	October 2018 (Target Testing and Commissioning)
Indicative	Maninila (Upper Cascade)	Century Peak Energy Corporation	San Remigio, Antique	3.1	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b>  - GIS-clearance from DOE issued on August 2013  - Confirmation of Commerciality-issued on 02 October 2013;  -Submission of lacking requirements in progress</p>	October 2018	October 2018 (Target Testing and Commissioning)
Indicative	Sibalom (Upper Cascade)	Century Peak Energy Corporation	San Remigio, Antique	4.2	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b>  - GIS-clearance from DOE issued on August 2013  - Confirmation of Commerciality-issued on 02 October 2013  -Submission of lacking requirements in progress</p>	October 2018	October 2018 (Target Testing and Commissioning)
Indicative	Basak II	Meadowland Developers, Inc.	Badian, Cebu	0.5	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b>  - Confirmation of Commerciality-issued on 30 April 2014  -Submission of lacking requirements e.g. permits in progress  <b>Project Progress</b>  - 16 February 2013-Groudbreaking</p>	April 2019	April 2019 (Target Testing and Commissioning)
Indicative	Amlan (Plant B)	Natural Power Sources Integration, Inc.	Amlan, Negros Oriental	1.5	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b>  - Confirmation of Commerciality-issued on 11 July 2014  - Submission of lacking requirements in progress;</p>	July 2019	July 2019 (Target Testing and Commissioning)
Indicative	Amlan (Plant A)	Natural Power Sources Integration, Inc.	Amlan, Negros Oriental	3.2	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b>  - Confirmation of Commerciality-issued on 25 September 2014  -Submission of lacking requirements in progress;</p>	September 2019	September 2019 (Target Testing and Commissioning)
Indicative	Amlan (Plant C)	Natural Power Sources Integration, Inc.	Amlan, Negros Oriental	0.8	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b>  - Confirmation of Commerciality-issued on 25 September 2014  -Pending submission of requirements under development stage</p>	September 2019	September 2019 (Target Testing and Commissioning)
Indicative	Malugo	Vivant-Malogo Hydropower, Inc	Silay City, Negros	6	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b>  - Confirmation of Commerciality-issued on 15 October 2014  -Submission of lacking requirements in progress</p>	October 2019	October 2019 (Target Testing and Commissioning)
Indicative	Lower Himogaan	LGU Sagay	Sagay, Negros Occidental	4	<p><b>Project Progress</b>  -On-going pre construction activities  -Submission of lacking requirements e.g. permits in progress</p>	Sept 2020	Sept 2020 (Target Testing and Commissioning)
Indicative	Caroan	Antique electric Cooperative	Sebaste, Antique	0.84	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b>  - Confirmation of Commerciality-issued on 30 September 2015  -Submission of lacking requirements in progress  <b>Project Progress</b>  -On-going pre construction activities</p>	Sept 2020	Sept 2020 (Target Testing and Commissioning)
Indicative	Ipayo	Antique electric Cooperative	Sebaste, Antique	11.6	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b>  - Confirmation of Commerciality-issued on 02 October 2016  -Submission of lacking requirements in progress  <b>Project Progress</b>  -On-going pre construction activities</p>	Sept 2020	Sept 2020 (Target Testing and Commissioning)
Indicative	Ilaguen 4	Isabela Power Corporation	Echague	10	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b>  - Issued Confirmation of Commercialization on October 02, 2015</p>	October 2020	October 2020 (Target Testing and Commissioning)
Indicative	Bansud	Sunwest Water & Electric Company, Inc.	Bansud & Gloria, Oriental Mindoro	1.5	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b>  - Issued Confirmation of Commercialization on October 02, 2015</p>	October 2020	October 2020 (Target Testing and Commissioning)
Indicative	Sibalom (Middle Cascade)	Century Peak Energy Corporation	San Remigio, Antique	4	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b>  - GIS-Clearance from DOE issued on August 2013  - Confirmation of Commerciality-issued on 02 October 2013;  -Submission of lacking requirements in progress</p>	December 2020	December 2020 (Target Testing and Commissioning)
Indicative	Sibalom (Lower Cascade)	Century Peak Energy Corporation	San Remigio, Antique	4	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b>  - GIS-Clearance from DOE issued on August 2013  -Confirmation of Commerciality issued on 02 October 2013  -Submission of lacking requirements in progress</p>	December 2020	December 2020 (Target Testing and Commissioning)
Indicative	Loboc Hydroelectric Power Project	Sta. Clara Power Corporation	Loboc, Bohol	1.2	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b>  -Confirmation of Commerciality-issued on 3 June 2013  -Submission of lacking requirements in progress</p>	December 2020	December 2020 (Target Testing and Commissioning)

Indicative	Akian Pumped-Storage Hydropower	Strategic Power Development Corp.	Malay, Akian	300	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b>            -Finalization of FS            -The conduct for the study of the SIS is still on-going            -NGCP submitted their 'Offer of Service' to SPDC last May 26, 2017. As per NGCP, the earliest start that they can do the SIS will be on September 2017.            - SPDC submitted to NGCP the signed 'Offer of Service' together with its attachments last June 29, 2017.</p> <p><b>Financial Arrangements</b>            -On-going</p> <p><b>Arrangement for securing the required land:</b>            -Special Land Use Permit (No. 6-3-SLUP002-07312019) with a total area of 122.79 hectares issued by DENR-Region VI dated June 30, 2016.            - Amended Special Land Use Permit (No. 6-3-SLUP002-07312019) with a total area of 97.89 hectares was issued by DENR-Region VI dated Dec 12, 2016</p> <p><b>'PERMITS AND OTHER REGULATORY REQUIREMENTS:</b>            • Issued with GIS on 25 July 2016 (DOE-EPIMB-SIS No. 2016-07-007)            - Certificate of Non-Overlap issued by NCIP dated February 15, 2015.            - Barangay Nabaoy Endorsement of the Project thru Resolution dated January 4, 2016</p>	February 2024	February 2024 (Target Testing and Commissioning)
Indicative	Bolusao Pumped Storage	San Lorenzo Samar and Water, Inc.	Lawaan, Eastern Samar	300	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b>            • Issued with GIS on 6 October 2016 (DOE-EPIMB-SIS No. 2016-09-004)</p>	March 2024	March 2024 (Target Testing and Commissioning)
Indicative	Ilog Hydroelectric Power Plant	PHINMA Energy Corporation	Mabinay, Negros Occidental	21.6	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b>            • Issued with GIS on 22 February 2017 (DOE-EPIMB-SIS No. 2017-02-003)</p>	TBD	TBD
SOLAR				539.63			
Indicative	Grid Tied Solar Farm	E & P Green Energy, Inc.	Biliran, Biliran	25	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b>            - GIS- secured on April 2015            -Building Permit-21 Aug 2015            -HLURB Certification and NIA for DAR Conversion-21 Aug 2015 and 21 Sept 2016            -NCIP-28 August 2015            -DOE Certificate of Confirmation of Commerciality-28 Aug 2015            -BOI-11 Sept 2016            'Feasibility Studies, Permits and Other Regulatory Requirements            -Covered by Solar Energy Service Contract (SESC No. 2015-03-117) on 25 March 2015;            -RESC NO. 2015-03-117 awarded on 3/25/2015            -COCOC NO. SSC-2015-09-022 issued on 08/28/2015</p> <p><b>Contracts for Plant and Equipment</b>            -Ongoing</p> <p><b>Project Progress</b>            Start of Construction -April 2016            (Target) End of Construction -Nov 2016</p>	December 2017	December 2017 (Target Testing and Commissioning)
Indicative	Montesol II Solar PV Power Project	Monte Solar Energy, Inc.	Brgy. Tamsu, Bais City, Negros Occidental	18	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b>            • Issued with GIS on 27 July 2016 (DOE-EPIMB-SIS No. 2016-07-003)</p>	September 2018	September 2018 (Target Testing and Commissioning)
Indicative	Tigbauan Solar Power Project	Solexar Energy International, Inc.	Brgy. Cordova Norte and Bantud, Tigbauan, Iloilo	34.3	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b>            -Covered by Solar Energy Service Contract (SESC No. 2014-06-082) on 14 July 2014;            -RESC NO. 2014-06-082 awarded on 7/14/2014            -COCOC NO. SSC-2015-10-032 issued on 12/09/2015</p>	December 2018	December 2018 (Target Testing and Commissioning)
Indicative	Victorias Solar Power Project	VictoriaSolar Energy Corp.	Brgy. XII, Victorias City, Negros Occidental	30.63	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b>            -RESC NO. 2015-03-118 awarded on 3/25/2015            -COCOC NO. SSC-2016-01-041 issued on 2/16/2016</p>	December 2018	December 2018 (Target Testing and Commissioning)
Indicative	Ceko Solar PV Project (Daanbantayan Solar PV Power Project)	CEKO Solar Farm Systems Corp.	Brgy. Tominjao, Daan Bantayan, Cebu	100	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b>            • Issued with GIS on 5 November 2015 (DOE-EPIMB-SIS No. 2015-10-010)</p>	April 2019	April 2019 (Target Testing and Commissioning)
Indicative	Silay Phase II Solar Power Project	Silay Solar Power Inc.	Silay City, Negros Occidental	10	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b>            • Issued with GIS on 25 July 2016 (DOE-EPIMB-SIS No. 2016-07-004)</p>	April 2019	April 2019 (Target Testing and Commissioning)
Indicative	Mabinay Solar Power Project	Lohas and Soul Lighting, Inc.	Mabinay, Negros Oriental	90	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b>            • Issued with GIS on 11 May 2016 (DOE-EPIMB-SIS No. 2016-04-001)</p>	December 2019	December 2019 (Target Testing and Commissioning)
Indicative	Bogo V Solar Power Project	Sun Premier Bogo Philippine Corporation	Bogo, Cebu	16.7	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b>            • Issued with GIS on 30 June 2016 (DOE-EPIMB-SIS No. 2016-06-013)</p>	May 2020	May 2020 (Target Testing and Commissioning)

Indicative	Bogo 3 Solar Power Plant	Sun Premier Bogo Philippine Corporation	Bogo , Cebu	15	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 7 October 2016 (DOE-EPIMB-SIS No. 2016-09-008)</li> </ul>	May 2020	May 2020 (Target Testing and Commissioning)
Indicative	Sanpalo Solar Power Plant	Sunpalo Solar Energy, Inc.	San Miguel, Leyte	100	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 14 October 2016 (DOE-EPIMB-SIS No. 2016-10-006)</li> </ul>	September 2020	September 2020 (Target Testing and Commissioning)
Indicative	Medellin Solar Power Plant	Solar Philippines, Inc.	Medellin, Cebu	100	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with SIS on 18 May 2017 (DOE-EPIMB-SIS No. 2017-05-005)</li> </ul>	TBD	TBD
	<b>WIND</b>			<b>1268</b>			
Indicative	Pulupandan Wind Power Project	First Maxpower International Corporation	Pulupandan, Negros Occidental	50	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b> Secured the ff: - Feasibility study; Wind Energy Service Contract-01 February 2010; Detailed Wind Resource Assessment; GIS; Various LGU permits and Resolutions of Support; DENR ECC permit; NCIP Certificate on Non-Overlap-07 Jan 2013; Clearances from MARINA, BFAR, Philippine Coast Guard; DPWH Road Right-of-Way for overhead T/L; Third Party System Impact Study; Certificate of Confirmation of Commerciality-acquired from DOE on 17 September 2013; Proof of Consent from different Lot Owner</p> <p><b>Financial Arrangements</b> -Ongoing -Project cost is \$124,475,000.00</p> <p><b>Construction Progress</b> Pending due to ROW and Transmission Line Issues</p>	September 2018	September 2018 (Target Testing and Commissioning)
Indicative	Bronzeoak Wind Power Project	Bronzeoak Philippines, Inc.	Calatrava, Salvador Benedicto and San Carlos, Negros Occidental	100	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 6 June 2016 (DOE-EPIMB-SIS No. 2016-06-001)</li> </ul>	February 2020	February 2020 (Target Testing and Commissioning)
Indicative	Iloilo 1 Wind Power Project	Energy Development Corporation	Batad & San Dionisio, Iloilo	213	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 6April 2016 (DOE-EPIMB-SIS No. 2016-03-003)</li> </ul>	August 2020	August 2020 (Target Testing and Commissioning)
Indicative	Iloilo 2 Wind Power Project	Energy Development Corporation	Concepcion, Iloilo	500	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 6April 2016 (DOE-EPIMB-SIS No. 2016-03-003)</li> </ul>	August 2020	August 2020 (Target Testing and Commissioning)
Indicative	Negros Wind Power Project	Energy Development Corporation	Manapla & Cadiz, Negros Occidental	262	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 6April 2016 (DOE-EPIMB-SIS No. 2016-03-003)</li> </ul>	August 2020	August 2020 (Target Testing and Commissioning)
Indicative	Nabas Wind Power Project Phase II	PetroWind Energy Corporation	Brgy. Pawa, Nabas, Aklan	14	<p><b>'Feasibility Studies, Permits and Other Regulatory Requirements</b> - Wind Energy Service Contract-14 Sept 2009; - Detailed Wind Resource Assessment-conducted - GIS-secured clearance from DOE on 16 September 2011 - ECC-acquired from DENR dated 4 Jun 2012 - Final Feasibility Study-Aug 2012 - SIS Final Report from NGCP- 01 Oct 2012 - CNO-acquired from NCIP - Barangay, Municipal, and Provincial Resolutions of Support-secured - DOE Certificate of Confirmation of Commerciality-acquired the on 31 May 2013</p> <p><b>Financial Arrangements</b> -Financial Arrangement Secured-submitted certification dated 31 August 2012 from Lead Arranger, ensuring the required financing is already available if needed; Total project cost is US\$118.44M</p> <p><b>Contracts for Plant and Equipment</b> -EPC Contract with EEI Corp. secured 31 Jul 2012</p> <p><b>Off-Takers</b> -Heads of Agreement with AKELCO for T/L construction secured 28 Nov 2012</p> <p><b>Project Progress</b> -Ongoing Construction</p>	Phase 2 (14 MW) -September 2021	Phase 2 (14 MW) -September 2021 (Target Testing and Commissioning)
Indicative	Montesol Wind Power Project	Monte Solar Energy, Inc.	Bais City, Manjuyod and Mabinay, Negros Oriental	54	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS 9 August 2016 (DOE-EPIMB-SIS No. 2016-08-001) ; Amended SIS 2 February 2017 (DOE-EPIMB-SIS No. 2017-01-007)</li> </ul>	June 2022	June 2022 (Target Testing and Commissioning)
Indicative	Aklan I Wind Power Project Phase 1-3	Tri-Conti Elements Corporation	Nabas-Malay, Aklan	75	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued clearance to undertake GIS on 17 July 2017 (DOE-EPIMB-SIS No. 2017-07-001)</li> </ul>	TBD	TBD
	<b>BIOMASS</b>			<b>14.5</b>			

Indicative	MCEI Multi-Feedstock Biomass Power Plant Project	Megawatt Clean Energy, Inc.	Negros Occidental	12	COMMENCEMENT OF CONSTRUCTION: For construction	May 2018	May 2018 (Target Testing and Commissioning)
Indicative	UGEP Rice Husk-Fired Biomass Power Plant Project	UGEP Ormoc Biomass Power	Leyte	2.5	COMMENCEMENT OF CONSTRUCTION: For construction	December 2020	December 2020 (Target Testing and Commissioning)
	BATTERY			130			
Indicative	AES Battery Storage - Kabankalan Project	AES Philippines Power Partners Co., LTD.	Kabankalan, Negros Occidental	40	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>- GIS-clearance from DOE issued on 31 January 2013</li> <li>- Option to lease-secured on 18 September 2013</li> <li>- Sangguniang Panlalawigan issued Resolution 98-2077 declaring the lot as industrial</li> <li>- Agreement for Easement Right of Way on Adjacent private land (for transmission)- executed on 14 January 2014</li> <li>- DOE COE-issued</li> <li>- GIS- approved on Aug 2014</li> <li>- DENR-ECC-approved on 28 Oct 2014</li> <li>- Facility Study submitted on 12 Dec 2014</li> </ul> <p><b>Financial Arrangement</b></p> <ul style="list-style-type: none"> <li>- On-going negotiations with International/Local banks</li> <li>- Proponent is planning to equity fund the Project</li> </ul> <p><b>Contracts for Plant and Equipment</b></p> <ul style="list-style-type: none"> <li>- On-going selection of Owner's Engineer for the Construction Contracts for Plants and Equipment</li> </ul>	June 2018	June 2018 (Target Testing and Commissioning)
Indicative	Enerhiya Delas Islas I Battery Energy Storage Project	SunAsia Energy Inc.	Amlan, Negros Oriental	15	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 8 April 2016 (DOE-EPIMB-SIS No. 2016-04-002)</li> </ul>	TBD	TBD
Indicative	Enerhiya Delas Islas II Battery Energy Storage Project	SunAsia Energy Inc.	Ormoc, Leyte	15	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 8 April 2016 (DOE-EPIMB-SIS No. 2016-04-002)</li> </ul>	TBD	TBD
Indicative	Enerhiya Delas Islas III Battery Energy Storage Project	SunAsia Energy Inc.	Compostela, Cebu	15	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 8 April 2016 (DOE-EPIMB-SIS No. 2016-04-002)</li> </ul>	TBD	TBD
Indicative	Cadiz Energy Storage Project	EQ Energy Storage Inc	Cadiz City, Negros Occidental	15	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 24 May 2016 (DOE-EPIMB-SIS No. 2016-05-004)</li> </ul>	TBD	TBD
Indicative	Silay Battery Energy Storage Project	Global Silay Energy Solutions	Silay, Negros Occidental	30	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 30 March 2017 (DOE-EPIMB-SIS No. 2017-03-007)</li> </ul>	TBD	TBD

Total Indicative Rated Capacity 3822.67

Total Indicative Rated Capacity w/o Battery 3692.67