

PRIVATE SECTOR INITIATED POWER PROJECTS (VISAYAS)  
INDICATIVE  
As of 31 December 2020

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	<b>COAL</b>			<b>600</b>			
Indicative	SMC Loboc Malabuyoc Coal-Fired Power Plant Project	SMC Global Power Holdings Corp.	Mactan, Cebu	300	<p><b>FEASIBILITY STUDY</b></p> <ul style="list-style-type: none"> <li>Pre-engineering activities (Topo, Bathymetry &amp; Soil Investigation and etc.) in progress</li> </ul> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Issued with SIS 24 July 2017 (DOE-EPIMB-SIS No. 2018-06-004)</li> </ul>	TBD	TBD
Indicative	SMC Global Negros Coal-Fired Power Plant Project	SMC Global Power Holdings Corp.	San Carlos, Negros Occidental	300	<p><b>FEASIBILITY STUDY</b></p> <ul style="list-style-type: none"> <li>Pre-engineering activities (Topo, Bathymetry &amp; Soil Investigation and etc.) in progress</li> </ul> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Issued with SIS 12 January 2015 (DOE-EPIMB-SIS No. 2015-01-005)</li> </ul>	TBD	TBD
	<b>NATURAL GAS</b>			<b>0</b>			
	<b>OIL-BASED</b>			<b>37.2</b>			
Indicative	Bohol Diesel Power Plant Capacity Expansion	SPC Island Power Corporation	Tagbilaran, Bohol	30	<p><b>FEASIBILITY:</b> on-going</p> <p><b>ARRANGEMENT DOE SECURING THE REQUIRED LAND:</b> N/A (to be built inside the existing plant).</p> <p><b>MARKET OF GENERATING CAPACITIES:</b> Coordination/consultancy with NGCP (reserve capacity off-taker).</p> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> Issued with SIS 12 March 2019 (DOE-EPIMB-SIS No. 2019-03-001), ECC on-going.; SIS on-going.</p> <p><b>ESTIMATED NUMBER OF JOBS GENERATED:</b> During Construction: 40 jobs and During Operation: 30 jobs</p> <p><b>GROUND BREAKING SCHEDULES:</b> February 2021 (target)</p> <p><b>FINANCING ARRANGEMENTS:</b> Self-financed</p> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b> Under negotiation</p> <p><b>ISSUES ENCOUNTERED RE: PROJECT DEVELOPMENT:</b> No Advanced Contracting and Market and Regulatory Conditions</p>	May 2022	Jul 2022
Indicative	SPC Diesel Power Plant	Supreme Power Corporation	Brgy. Imelda, Ubay, Bohol	7.2	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Secured all required permits and clearance from various government agencies.</li> <li>ECC is already issued, with ECC No. ECC-OL-R07-2019-0120</li> </ul> <p><b>MARKETING OF GENERATING FACILITIES</b></p> <ul style="list-style-type: none"> <li>Build-Operate-Transfer (BOT) to SOCOTECO-I for 15 Years Cooperation Period</li> <li>intends to provide Dispatchable Reserve thru of ancillary services to the grid or will enter unto ASPA with NGCP.</li> </ul> <p><b>CONSTRUCTION:</b></p> <ul style="list-style-type: none"> <li>Will start on November 2020 (2x3.6 MW)</li> </ul>	TBD	TBD
	<b>GEO THERMAL</b>			<b>76</b>			
Indicative	Mahanagdong Geothermal Brine Optimization Plant	Energy Development Corporation	Barangay Tongonan, Ormoc City, Leyte	36	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Issued with SIS on 1 August 2019 (DOE-EPIMB-RE-SIS NO. 2019-07-001)</li> </ul>	Nov 2024	Dec 2024
Indicative	Dauin Geothermal Project	Energy Development Corporation	Dauin, Negros Oriental	40	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>Land-use permits for areas on public land-obtained (*site on public land but portions of access road leading to Site sits on private land)</li> <li>DOE Service Contract Project Project within GRESC # 2009-10-002</li> <li>LGU endorsement obtained</li> <li>SLUP Obtained (subject for renewal)</li> <li>TCP Obtained</li> <li>RRW Obtained</li> <li>Water rights obtained</li> <li>DENR-ECC obtained;</li> </ul> <p><b>Financial Arrangements</b></p> <ul style="list-style-type: none"> <li>Ongoing negotiations on the financing</li> </ul>	Nov 2025	Dec 2025
	<b>HYDROPOWER</b>			<b>789.7</b>			
INDICATIVE	Main Aklan River Hydroelectric Power Project	Sunwest Water & Electric Company, Inc.	Libacao, Aklan	15	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>Confirmation of Commerciality-issued on 19 September 2013</li> <li>Submission of lacking requirements in progress</li> </ul>	Nov 2025	Dec 2025
Indicative	Maslog Hydroelectric Power Project	Iraya Energy Corporation	Maslog, Eastern Samar	40	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Issued with SIS on 23 October 2018 (DOE-EPIMB-RE-SIS No. 2018-09-004)</li> </ul>	Nov 2025	Dec 2025
Indicative	Malugo Hydroelectric Power Plant	Vivant Corporation	Silay City, Negros Occidental	6	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Ongoing permit and clearances</li> </ul>	Nov 2025	Dec 2025

PRIVATE SECTOR INITIATED POWER PROJECTS (VISAYAS)  
INDICATIVE  
As of 31 December 2020

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
INDICATIVE	Malago	Vivant-Malago Hydropower, Inc	Silay City, Negros	6	<b>Feasibility Studies, Permits and Other Regulatory Requirements</b> - Confirmation of Commerciality-issued on 15 October 2014 -Submission of lacking requirements in progress	Nov 2026	Dec 2026
INDICATIVE	Casapa HEPP	RelianHydro Power Corp.	Maslog, Eastern Samar	10	<b>Project Progress</b> -Ongoing permit and clearances	Nov 2026	Dec 2026
INDICATIVE	Lower Himogaan	LGU Sagay	Sagay, Negros Occidental	4	<b>Project Progress</b> -On-going pre construction activities -Submission of lacking requirements e.g. permits in progress	Nov 2026	Dec 2026
INDICATIVE	Amlan (Plant A)	Natural Power Sources Integration, Inc.	Amlan, Negros Oriental	49.9	<b>Feasibility Studies, Permits and Other Regulatory Requirements</b> - Confirmation of Commerciality-issued on 25 September 2014 -Submission of lacking requirements in progress;	Nov 2027	Dec 2027
INDICATIVE	Amlan (Plant B)	Natural Power Sources Integration, Inc.	Amlan, Negros Oriental	1.5	<b>Project Progress</b> -On-going pre construction activities -Submission of lacking requirements e.g. permits in progress	Nov 2027	Dec 2027

PRIVATE SECTOR INITIATED POWER PROJECTS (VISAYAS)  
INDICATIVE  
As of 31 December 2020

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
INDICATIVE	Amlan (Plant C)	Natural Power Sources Integration, Inc.	Amlan, Negros Oriental	0.8	<b>Feasibility Studies, Permits and Other Regulatory Requirements</b> - Confirmation of Commerciality-issued on 25 September 2014 -Pending submission of requirements under development stage	Nov 2027	Dec 2027
Indicative	Aklan Pumped-Storage Hydropower	Strategic Power Development Corp.	Malay, Aklan	300	<b>Declaration of Commerciality:</b> <ul style="list-style-type: none"> <li>Submitted Project's Declaration of Commerciality to the DOE dated February 01, 2019.</li> <li>Submitted additional project data to the DOE- Hydro Division in relation to the confirmation of commerciality of the project dated May 16, 2019.</li> </ul> <b>FEASIBILITY STUDY</b> -Completed. -The conduct for the study of the SIS is still on-going -NGCP submitted their 'Offer of Service' to SPDC last May 26, 2017. As per NGCP, the earliest start that they can do the SIS will be on September 2017. - SPDC submitted to NGCP the signed 'Offer of Service' together with its attachments last June 29, 2017; <ul style="list-style-type: none"> <li>Start-up meeting with NGCP dated October 3, 2017 for the conduct of the SIS;</li> <li>Coordination meeting with NGCP for the conduct of SIS dated February 8, 2018;</li> <li>Coordination meeting with NGCP for the conduct of SIS dated May 21, 2018;</li> <li>Submitted to NGCP the data for the conduct of SIS dated June 6, 2018;</li> <li>Coordination meeting with NGCP for the conduct of SIS dated September 7, 2018;</li> </ul> <li>Coordination meeting with NGCP for the presentation of the preliminary results of the Grid Impact Study (GIS) of the Project dated February 15, 2019.</li> <b>Financial Arrangements</b> -On-going	Nov 2030	Dec-30
INDICATIVE	Cantakoy	Quadraver Energy Corp.	Danao, Bohol	8	<b>Feasibility Studies, Permits and Other Regulatory Requirements</b> -GIS-secured clearance from DOE on 11 July 2011 <b>Financial Arrangement</b> -Financial Arrangement Secured <b>Project Progress</b> -Construction on-hold due to conflict with LGU	TBD	TBD
INDICATIVE	Hilabangan (Lower Cascade)	Century Peak Energy Corporation	Kabankalan, Negros Occidental	3	<b>Feasibility Studies, Permits and Other Regulatory Requirements</b> - GIS-clearance to undertake issued by DOE on August 2013 - Confirmation of Commerciality-issued on 28 August 2013; -Submission of lacking requirements in progress	TBD	TBD
INDICATIVE	Hilabangan (Upper Cascade)	Century Peak Energy Corporation	Kabankalan, Negros Occidental	4.8	<b>Feasibility Studies, Permits and Other Regulatory Requirements</b> - GIS-clearance issued by DOE on August 2013 - Confirmation of Commerciality-issued on 28 August 2013 -Submission of lacking requirements in progress	TBD	TBD
INDICATIVE	Maninila (Lower Cascade)	Century Peak Energy Corporation	San Remigio, Antique	4.5	<b>Feasibility Studies, Permits and Other Regulatory Requirements</b> - GIS-clearance from DOE issued on August 2013 - Confirmation of Commerciality-issued on 02 October 2013 -Submission of lacking requirements in progress	TBD	TBD
INDICATIVE	Maninila (Upper Cascade)	Century Peak Energy Corporation	San Remigio, Antique	3.1	<b>Feasibility Studies, Permits and Other Regulatory Requirements</b> - GIS-clearance from DOE issued on August 2013 - Confirmation of Commerciality-issued on 02 October 2013; -Submission of lacking requirements in progress	TBD	TBD
INDICATIVE	Sibalom (Upper Cascade)	Century Peak Energy Corporation	San Remigio, Antique	4.2	<b>Feasibility Studies, Permits and Other Regulatory Requirements</b> - GIS-clearance from DOE issued on August 2013 - Confirmation of Commerciality-issued on 02 October 2013 -Submission of lacking requirements in progress	TBD	TBD
INDICATIVE	Sibalom (Middle Cascade)	Century Peak Energy Corporation	San Remigio, Antique	4	<b>Feasibility Studies, Permits and Other Regulatory Requirements</b> - GIS-Clearance from DOE issued on August 2013 - Confirmation of Commerciality-issued on 02 October 2013; -Submission of lacking requirements in progress	TBD	TBD

PRIVATE SECTOR INITIATED POWER PROJECTS (VISAYAS)  
INDICATIVE  
As of 31 December 2020

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
INDICATIVE	Sibalom (Lower Cascade)	Century Peak Energy Corporation	San Remigio, Antique	3.3	Feasibility Studies, Permits and Other Regulatory Requirements - GIS-Clearance from DOE issued on August 2013 -Confirmation of Commerciality issued on 02 October 2013 -Submission of lacking requirements in progress	TBD	TBD
Indicative	Bolusao Pumped Storage	San Lorenzo Samar and Water, Inc.	Lawaan, Eastern Samar	300	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 6 October 2016 (DOE-EPIMB-SIS No. 2016-09-004)	TBD	TBD
Indicative	Ilog Hydroelectric Power Plant	PHINMA Energy Corporation	Mabinay, Negros Occidental	21.6	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 22 February 2017 (DOE-EPIMB-SIS No. 2017-02-003)	TBD	TBD
	<b>BIOMASS</b>			<b>8</b>			
Indicative	Bagasse-Fired Cogeneration Power Plant Project	Central Azucarera de San Antonio	Brgy Cadilang, Passi, Iloilo	8	Project Progress -SIS completed April 2020	Sep 2021	Oct 2021
	<b>SOLAR</b>			<b>460.63</b>			
Indicative	Victorias Solar Power Project	VictoriaSolar Energy Corp.	Brgy. XII, Victorias City, Negros Occidental	30.63	Feasibility Studies, Permits and Other Regulatory Requirements -RESC NO. 2015-03-118 awarded on 3/25/2015 -COCOC NO. SSC-2016-01-041 issued on 2/16/2016	TBD	TBD
Indicative	Grid Tied Solar Farm	E & P Green Energy, Inc.	Biliran, Biliran	25	Feasibility Studies, Permits and Other Regulatory Requirements - GIS- secured on April 2015 -Building Permit-21 Aug 2015 -HLURB Certification and NIA for DAR Conversion-21 Aug 2015 and 21 Sept 2016 -NPIP-28 August 2015 -DOE Certificate of Confirmation of Commerciality-28 Aug 2015 -BOI-11 Sept 2016 Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Service Contract (SESC No. 2015-03-117) on 25 March 2015; -RESC NO. 2015-03-117 awarded on 3/25/2015 -COCOC NO. SSC-2015-09-022 issued on 08/28/2015	TBD	TBD
Indicative	Tigbauan Solar Power Project	Solexar Energy International, Inc.	Brgy. Cordova Norte and Bantud, Tigbauan, Iloilo	34.3	Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Service Contract (SESC No. 2014-06-082) on 14 July 2014; -RESC NO. 2014-06-082 awarded on 7/14/2014 -COCOC NO. SSC-2015-10-032 issued on 12/09/2015	TBD	TBD
Indicative	Medellin Solar Power Plant	Solar Philippines, Inc.	Medellin, Cebu	300	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 25 October 2017 (DOE-EPIMB-SIS No. 2017-09-005)	TBD	TBD
Indicative	Puente Al Sol Solar Power Plant	Puente Al Sol, Inc.	Cadiz City, Negros Occidental	70	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 30 October 2017 (DOE-EPIMB-SIS No. 2017-08-002)	TBD	TBD
Indicative	Roxas City Solar Power Project	Solar Philippines Commercial Rooftop Projects, Inc.	Roxas City , Capiz	0.7	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Awarded with RE Service Contract (SESC No. 2015-02-110) on 05 Mar 2015 • With DOC under evaluation of REMB / C-REC	TBD	TBD

PRIVATE SECTOR INITIATED POWER PROJECTS (VISAYAS)  
INDICATIVE  
As of 31 December 2020

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	<b>WIND</b>			<b>1814</b>			
Indicative	Iloilo 1 Wind Power Project	Energy Development Corporation	Batad & San Dionisio, Iloilo	213	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 6April 2016 (DOE-EPIMB-SIS No. 2016-03-003)</li> </ul>	July 2020	For validation
Indicative	Nabas Wind Power Project Phase II	PetroWind Energy Corporation	Brgy. Pawa, Nabas, Aklan	14	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>- Wind Energy Service Contract-14 Sept 2009;</li> <li>- Detailed Wind Resource Assessment-conducted</li> <li>- GIS-secured clearance from DOE on 16 September 2011</li> <li>- ECC-acquired from DENR dated 4 Jun 2012</li> <li>- Final Feasibility Study-Aug 2012</li> <li>- SIS Final Report from NGCP- 01 Oct 2012</li> <li>- CNO-acquired from NCIP</li> <li>- Barangay, Municipal, and Provincial Resolutions of Support-secured</li> <li>- DOE Certificate of Confirmation of Commerciality-acquired the on 31 May 2013</li> </ul> <p><b>Financial Arrangements</b></p> <ul style="list-style-type: none"> <li>-Financial Arrangement Secured-submitted certification dated 31 August 2012 from Lead Arranger, ensuring the required financing is already available if needed; Total project cost is US\$118.44M</li> </ul> <p><b>Contracts for Plant and Equipment</b></p> <ul style="list-style-type: none"> <li>-EPC Contract with EEI Corp. secured 31 Jul 2012</li> </ul> <p><b>Off-Takers</b></p> <ul style="list-style-type: none"> <li>-Heads of Agreement with AKELCO for T/L construction secured 28 Nov 2012</li> </ul> <p><b>Project Progress</b></p> <ul style="list-style-type: none"> <li>-Ongoing Construction</li> </ul>	Phase 2 (14 MW) - Aug 2021	Phase 2 (14 MW) -Sep 2021
Indicative	Iloilo 2 Wind Power Project	Energy Development Corporation	Concepcion, Iloilo	500	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 6April 2016 (DOE-EPIMB-SIS No. 2016-03-003)</li> </ul>	TBD	TBD
Indicative	Negros Wind Power Project	Energy Development Corporation	Manapla & Cadiz, Negros Occidental	262	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 6April 2016 (DOE-EPIMB-SIS No. 2016-03-003)</li> </ul>	TBD	TBD
Indicative	Pulupandan Wind Power Project	First Maxpower International Corporation	Pulupandan, Negros Occidental	50	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <p>Secured the ff:</p> <ul style="list-style-type: none"> <li>- Feasibility study; Wind Energy Service Contract-01 February 2010; Detailed Wind Resource Assessment; GIS; Various LGU permits and Resolutions of Support; DENR ECC permit; NCIP Certificate on Non-Overlap-07 Jan 2013; Clearances from MARINA, BFAR, Philippine Coast Guard; DPWH Road Right-of-Way for overhead T/L; Third Party System Impact Study; Certificate of Confirmation of Commerciality-acquired from DOE on 17 September 2013; Proof of Consent from different Lot Owner</li> </ul> <p><b>Financial Arrangements</b></p> <ul style="list-style-type: none"> <li>-Ongoing</li> <li>-Project cost is \$124,475,000.00</li> </ul> <p><b>Construction Progress</b></p> <ul style="list-style-type: none"> <li>Pending due to ROW and Transmission Line Issues</li> </ul>	TBD	TBD
Indicative	Aklan I Wind Power Project Phase 1-3	Tri-Conti Elements Corporation	Nabas-Malay, Aklan	75	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued clearance to undertake GIS on 17 July 2017 (DOE-EPIMB-SIS No. 2017-07-001)</li> </ul>	TBD	TBD
Indicative	Anda Wind Power Project	Tri-Conti ECC Renewables Corporation	Anda, Candijay & Guindalman, Bohol	50	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued clearance to undertake GIS on 29 January 2018 (DOE-EPIMB-SIS No. 2018-01-004)</li> </ul>	TBD	TBD
Indicative	Tanjay Wind Power Project	Constellation Energy Corporation	Bais, Negros Oriental	50	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Awarded with RE Service Contract (WESC 2009-10-017) on 23 Oct 2009</li> <li>• With DOC under evaluation of REMB / C-REC</li> </ul>	TBD	TBD
Indicative	Guimaras Strait Wind Power Project	Triconti Southwind Corporation	Guimaras, Negros Occidental	600	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued clearance to undertake GIS on 16 April 2020 (DOE-EPIMB-SIS No. 2020-04-009)</li> </ul>	TBD	TBD
<b>Total Indicative Rated Capacity</b>				<b>3,785.5</b>			

	<b>BESS</b>			<b>63.5</b>			
Indicative	Toledo Battery Energy Storage System	Global Business Power Corp.	Toledo City, Cebu	6	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with SIS on 14 January 2019 (DOE-EPIMB-SIS No. 2019-01-001)</li> </ul>	TBD	TBD

PRIVATE SECTOR INITIATED POWER PROJECTS (VISAYAS)  
INDICATIVE  
As of 31 December 2020

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Indicative	Toledo Battery Energy Storage System	Global Business Power Corporation	Toledo City, Cebu	7.5	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 29 July 2019 (DOE-EPIMB-SIS NO. 2019-07-002)	TBD	TBD
Indicative	Tabango Battery Energy Storage System	Global Business Power Corporation	Tabango City, Cebu	7.5	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 29 July 2019 (DOE-EPIMB-SIS NO. 2019-07-002)	TBD	TBD
Indicative	Compostela Battery Energy Storage System	Global Business Power Corporation	Compostela, Cebu	7.5	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 29 July 2019 (DOE-EPIMB-SIS NO. 2019-07-002)	TBD	TBD
Indicative	Dingle Battery Energy Storage System	Global Business Power Corporation	Dingle City, Cebu	7.5	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 29 July 2019 (DOE-EPIMB-SIS NO. 2019-07-002)	TBD	TBD
Indicative	Ubay Battery Energy Storage System	Global Business Power Corporation	Ubay City, Cebu	7.5	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 29 July 2019 (DOE-EPIMB-SIS NO. 2019-07-002)	TBD	TBD
Indicative	Kabankalan Integrated Renewable Power Hub Facility (R-Hub)	SMCGP PHILIPPINES ENERGY STORAGE CO. LTD.	Kabankalan, Negros Occidental	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 26 March 2020 (DOE-EPIMB-SIS No. 2020-03-013)	TBD	TBD

SUMMARY - INDICATIVE PROJECTS (VISAYAS)

	MW	% Share
COAL	600.0	15.8%
OIL-BASED	37.2	1.0%
NATURAL GAS	0.0	0.0%
RENEWABLE ENERGY	3,148.3	83.2%
<i>GEOHERMAL</i>	76.0	2.0%
<i>HYDROPOWER</i>	789.7	20.9%
<i>BIOMASS</i>	8.0	0.2%
<i>SOLAR</i>	460.6	12.2%
<i>WIND</i>	1,814.0	47.9%
<b>TOTAL</b>	<b>3,785.5</b>	
*BESS	63.5	